FFY 22

Q1 OCT NOV DEC

Q2 JAN FEB MAR

Q3 APR MAY JUN

Q4 JUL AUG SEP

Rhode Island Department of Transportation

Projects and Schedules

Insert A

January 30, 2022

Insert A: Project Budgets and Schedule - Key

Budget: RIDOT publishes an updated budget estimating reasonable costs for the life of the project. **Initial** budget reflects the budget at the time the Design was completed, a bid was accepted and a Notice to Proceed (NTP) was provided to the Contractor. If Initial Budget is blank it is because the project is pre-NTP. **Projected** budget is the current budget at the close of the current quarter. **Difference** displays any variance (+/-) between the Initial Budget and the Projected Budget. Projects trending under budget will be highlighted in green, those trending over budget will be highlighted red.

Spent: Provides the actual values billed to the project to date.

Schedule: RIDOT publishes an updated schedule to identify key milestones for a project. **Advertise** is when the contract documents are complete and the project is advertised for bids. **Notice to Proceed (NTP)** is when the construction contract is awarded and work may commence (the date of the purchase order). **Site Active** estimates when construction activities will physically begin for the project. **Complete** identifies the point in time at which the project may be deemed substantially complete, and ready for use by the general public. Completed phases will be shown with full dates and shaded fields. **Status** identifies the current phase the project is in: Design, Advertise, In Construction, & Substantially Complete.

Central Bridge No. 018201 & Access Improvements to Route 114

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.203	NA	$0.158
Construction	$15.300	$15.956	$0.656	$15.460
Other	NA	$3.115	NA	$2.966
Contingency	$0.765	$0.000	($0.765)	$0.000
Total	NA	**$19.274**	**($0.109)**	**$18.584**

PTSID: 0153C TYPE: BRIDGE ☑ Legacy

Schedule:	Advertise	NTP	Complete
	29-May-13	29-Aug-13	06-Apr-17

Anticipated Completion at NTP:	30-Nov-17
# of months late:	-8
% Construction Change Order:	2%
Design as Percent of Construction:	NA
Other as Percent of Construction:	20%

Design: Includes costs for design contractor/consultant
Construction: Includes costs for construction contractor services
Other: Includes costs for right-of-way acquisitions, utility work, project oversight
Contingency: Budgeted value to be utilized to address unforeseen issues. Contingency value is a reflection of the risk remaining on the project.
Budget Contingency: At notice to proceed, budget contingency is typically set at 5% of low bid.
Schedule Contingency: At notice to proceed, schedule contingency is typically set at 10% of the contract duration. Deviations from this standard may occur due to winter shutdown. Winter shutdown typically takes place from December 15 from April 15 but is weather-dependent.
Total budget estimate to deliver the project.

Performance
Anticipated Completion at NTP: Identifies the substantial completion date which was established at the Notice to Proceed (NTP) phase
# of Months Late: Displays the difference between the Anticipated Completion at NTP with the current Schedule Complete date. Positive values indicate that the project is behind schedule and are highlighted in red; negative values indicate that the project is ahead of schedule and are highlighted in green.
% Construction Change Orders: Ratio of the value of approved change orders versus the original contract award value
Design as percent of Construction: Ratio of the budget values for Design versus Construction
Other as percent of Construction: Ratio of the budget values for Other costs for producing the project versus Construction.

PTSID: Project Tracking System Identification – A unique identifier in RIDOT's systems to track schedule, budget and asset related activities.

Type: Identifies the RIDOT Project Pipeline which sponsors the project (Bridge, Maintenance & Operations, Pavement, Storm water, TAP/Other, Traffic, & Transit)
Comingled Design: Historical financial information for Design costs were not tracked to the project level. As of 2015, all new Design contract costs are tracked to each individual project, and RIDOT has begun to track design costs to the project level for most Legacy projects going forward. Due to this inaccurate reporting, it is not possible to identify design costs at the project level for most legacy projects. For Legacy projects where design was comingled, initial total project costs are NA.
Design Build Contracts - Design build contract funding allocation appears as follows: Design consultants that generate the Advertising documents will be reflected in the Design line; the Contractor/Design team will be reflected as one total in the Construction line. Additionally, the time for a design-build contract to be awarded from advertisement to NTP is anticipated to take between 6-8 months.
Note: All dollar values are in millions and rounded to the nearest $100,000.00.
Note: When all project within a Federal Fiscal Year are substantially complete, they will be removed from the report at the end of the current Federal Fiscal Year.

Color Coding: Additionally, certain key items are color coded throughout as indicators of performance, as described below:

On Time

Status	Color
On-Time	Green
0-6 months behind	Yellow
6-12 months behind	Red

On Budget

Status	Color
On-Budget	Green
Over Budget	Red

Change Orders

Range
0-5%
5-10%
10%+

*

Table of Contents

Project Level Reports

FFY 2017 Projects.....A-1
FFY 2018 Projects.....A-11
FFY 2019 Projects.....A-22
FFY 2020 Projects.....A-30
FFY 2021 Projects.....A-35
FFY 2022 Projects.....A-40

Project Summary Lists

2017 Program.....A-46
2018 Program.....A-48
2019 Program.....A-50
2020 Program.....A-52
2021 Program.....A-53
2022 Program.....A-54

Changes from Last Quarter

Changes to Schedule this Quarter.....A-55
Changes to Budget this Quarter..... A-57

Index of Projects by Municipality

Index of Projects by Municipality..... A-58

FFY 2017 PROJECTS
Insert A

FFY17
BRIDGE

Baker Pines Bridge No. 593

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.343	$0.343	$0.000	$0.321
Construction	$6.957	$7.500	$0.544	$7.048
Other	$1.711	$2.535	$0.824	$2.400
Contingency	$0.400	$0.000	($0.400)	$0.000
Total	**$9.411**	**$10.378**	**$0.968**	**$9.769**

PTSID: 0170C TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-May-17	01-Feb-18	18-Jun-21

Anticipated Completion at NTP:	31-Oct-20
# of months late:	8
% Construction Change Order:	7%
Design as Percent of Construction:	5%
Other as Percent of Construction:	34%

Central RI Bridges - Group 12 (29 Bridges)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.155	$1.155	$0.000	$1.151
Construction	$5.797	$6.009	$0.212	$6.182
Other	$3.700	$3.700	$0.000	$1.433
Contingency	$1.958	$1.746	($0.213)	$0.000
Total	**$12.610**	**$12.610**	**$0.000**	**$8.766**

PTSID: 0114L TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Sep-17	30-Jan-18	15-Nov-19

Anticipated Completion at NTP:	31-Jul-20
# of months late:	-9
% Construction Change Order:	7%
Design as Percent of Construction:	19%
Other as Percent of Construction:	62%

Cumberland I-295 Corridor Bridges (37T - I)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.534	$0.629	$0.095	$0.528
Construction	$15.915	$16.025	$0.110	$16.447
Other	$2.731	$2.812	$0.081	$2.067
Contingency	$0.875	$0.589	($0.286)	$0.000
Total	**$20.055**	**$20.055**	**$0.000**	**$19.041**

PTSID: 0114S TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Apr-17	14-Dec-17	18-Aug-20

Anticipated Completion at NTP:	31-May-20
# of months late:	3
% Construction Change Order:	4%
Design as Percent of Construction:	4%
Other as Percent of Construction:	18%

Hope Valley Bridges (69D)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.637	$0.637	$0.000	$0.631
Construction	$2.056	$2.056	$0.000	$1.970
Other	$1.300	$1.360	$0.060	$0.958
Contingency	$0.163	$0.103	($0.060)	$0.000
Total	**$4.156**	**$4.156**	**$0.000**	**$3.558**

PTSID: 0168H TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Jul-17	24-Oct-17	30-Sep-19

Anticipated Completion at NTP:	30-Sep-19
# of months late:	0
% Construction Change Order:	6%
Design as Percent of Construction:	31%
Other as Percent of Construction:	66%

Horton Farm Bridge No. 472 (57M)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.700	$0.932	$0.232	$0.931
Construction	$12.450	$13.657	$1.207	$13.535
Other	$2.753	$2.556	($0.197)	$2.548
Contingency	$0.700	$0.000	($0.700)	$0.000
Total	**$16.603**	**$17.145**	**$0.542**	**$17.014**

PTSID: 0143W TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Sep-17	28-Feb-18	16-Aug-19

Anticipated Completion at NTP:	30-Nov-19
# of months late:	-4
% Construction Change Order:	10%
Design as Percent of Construction:	NA
Other as Percent of Construction:	19%

I-195 Corridor Bridges (77)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$2.532	$2.532	$0.000	$2.499
Construction	$12.373	$12.779	$0.406	$12.253
Other	$4.122	$4.260	$0.138	$2.122
Contingency	$1.670	$1.127	($0.544)	$0.000
Total	**$20.697**	**$20.697**	**($0.001)**	**$16.873**

PTSID: 0013M TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Sep-17	31-Jan-18	11-Jun-19

Anticipated Completion at NTP:	30-Jun-19
# of months late:	-1
% Construction Change Order:	2%
Design as Percent of Construction:	20%
Other as Percent of Construction:	33%

I-295 Bridges Contract 2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.749	$1.749	$0.000	$1.611
Construction	$34.533	$34.533	$0.000	$35.736
Other	$3.285	$3.285	$0.000	$2.630
Contingency	$3.047	$3.047	$0.000	$0.000
Total	**$42.613**	**$42.613**	**$0.000**	**$39.977**

PTSID: 0114U TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Sep-17	27-Mar-18	31-Jul-20

Anticipated Completion at NTP:	31-May-21
# of months late:	-10
% Construction Change Order:	4%
Design as Percent of Construction:	5%
Other as Percent of Construction:	10%

I-295 Bridges Contract I

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.846	$0.796	($0.050)	$0.720
Construction	$16.907	$20.130	$3.223	$19.396
Other	$3.535	$2.509	($1.026)	$2.789
Contingency	$1.350	$0.050	($1.300)	$0.000
Total	**$22.638**	**$23.485**	**$0.847**	**$22.904**

PTSID: 0114T TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Sep-17	27-Mar-18	15-Dec-20

Anticipated Completion at NTP:	31-May-21
# of months late:	-6
% Construction Change Order:	19%
Design as Percent of Construction:	4%
Other as Percent of Construction:	12%

I-95 Corridor Bridge Nos. 56101, 56121, 56201, 56221 (3T - F)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.872	$1.072	$0.200	$0.993
Construction	$15.400	$21.000	$5.600	$20.317
Other	$2.089	$2.204	$0.115	$2.419
Contingency	$0.800	$0.585	($0.215)	$0.000
Total	**$19.161**	**$24.861**	**$5.700**	**$23.730**

PTSID: 0114R TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Sep-17	28-Mar-18	Jun-22

Anticipated Completion at NTP:	30-Apr-21
# of months late:	14
% Construction Change Order:	40%
Design as Percent of Construction:	5%
Other as Percent of Construction:	10%

I-95 North & South Bridges at Toll Gate Road Nos. 683, 684 (5T - C)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.534	$1.534	$0.000	$1.534
Construction	$19.229	$19.312	$0.083	$18.145
Other	$2.615	$4.432	$1.817	$5.659
Contingency	$1.900	$0.000	($1.900)	$0.000
Total	**$25.278**	**$25.278**	**$0.000**	**$25.338**

PTSID: 0114P TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Sep-17	23-Mar-18	13-Apr-21

Anticipated Completion at NTP:	31-Dec-19
# of months late:	16
% Construction Change Order:	0%
Design as Percent of Construction:	8%
Other as Percent of Construction:	23%

Oxford Street Bridge No. 653 (2T)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.460	$0.579	$0.119	$0.377
Construction	$8.477	$8.891	$0.414	$8.840
Other	$1.453	$1.369	($0.083)	$1.522
Contingency	$0.450	$0.000	($0.450)	$0.000
Total	**$10.840**	**$10.839**	**$0.000**	**$10.740**

PTSID: 0114N TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	23-Aug-17	26-Feb-18	04-Dec-19

Anticipated Completion at NTP:	30-Jun-20
# of months late:	-7
% Construction Change Order:	4%
Design as Percent of Construction:	7%
Other as Percent of Construction:	15%

Pine Street Bridge No. 548 (31)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.600	$0.560	($0.040)	$0.552
Construction	$6.800	$7.200	$0.400	$7.085
Other	$1.512	$1.149	($0.363)	$0.956
Contingency	$0.350	$0.000	($0.350)	$0.000
Total	**$9.261**	**$8.909**	**($0.353)**	**$8.592**

PTSID: 0016J TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	20-Sep-17	12-Dec-17	13-Nov-18

Anticipated Completion at NTP:	30-Jun-19
# of months late:	-8
% Construction Change Order:	9%
Design as Percent of Construction:	8%
Other as Percent of Construction:	16%

Reconstruction of the Route 6/10 Interchange

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$250.630	$269.814	$19.184	$173.174
Other	$121.776	$56.699	($65.077)	$29.288
Contingency	$37.595	$16.757	($20.838)	$0.000
Total	**$410.000**	**$343.270**	**($66.730)**	**$202.462**

PTSID: 0027B TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	31-May-17	21-Dec-17	Nov-23

Anticipated Completion at NTP:	30-Nov-23
# of months late:	0
% Construction Change Order:	9%
Design as Percent of Construction:	
Other as Percent of Construction:	21%

Route 146 Corridor Bridges (38)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.650	$1.250	$0.600	$0.859
Construction	$9.400	$7.400	($2.000)	$9.620
Other	($0.067)	$2.856	$2.923	$1.913
Contingency	$1.410	$0.710	($0.700)	$0.000
Total	**$11.393**	**$12.216**	**$0.823**	**$12.392**

PTSID: 0013L TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	27-Sep-17	03-Jan-18	18-Nov-19

Anticipated Completion at NTP:	31-Dec-19
# of months late:	-1
% Construction Change Order:	41%
Design as Percent of Construction:	17%
Other as Percent of Construction:	39%

Simmonsville Bridge No. 326 (57C)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.379	$0.379	$0.000	$0.367
Construction	$1.511	$1.579	$0.068	$1.581
Other	$0.824	$0.824	$0.000	$0.654
Contingency	$0.075	$0.007	($0.068)	$0.000
Total	**$2.789**	**$2.788**	**$0.000**	**$2.603**

PTSID: 0014F TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	30-Sep-17	11-Jan-18	17-Apr-19

Anticipated Completion at NTP:	31-May-19
# of months late:	-1
% Construction Change Order:	5%
Design as Percent of Construction:	NA
Other as Percent of Construction:	52%

Victory Highway Bridge No. 589 (71)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.150	$0.331	$0.181	$0.287
Construction	$12.320	$12.520	$0.200	$11.284
Other	$5.220	$3.935	($1.285)	$2.760
Contingency	$1.358	$0.012	($1.346)	$0.000
Total	**$19.048**	**$16.798**	**($2.250)**	**$14.331**

PTSID: 0168C TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-Aug-17	11-Oct-17	24-Jul-20

Anticipated Completion at NTP: 30-Sep-21
# of months late: -14
% Construction Change Order: -1%
Design as Percent of Construction: NA
Other as Percent of Construction: 31%

Wood River Valley Bridge No. 404, I-95 North & South (7T - A)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.425	$0.530	$0.105	$0.425
Construction	$12.137	$12.137	$0.000	$12.935
Other	$3.032	$3.198	$0.166	$1.788
Contingency	$1.214	$0.942	($0.272)	$0.000
Total	**$16.808**	**$16.808**	**$0.000**	**$15.147**

PTSID: 0114K TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Apr-17	24-Jan-18	31-Aug-20

Anticipated Completion at NTP: 31-Aug-20
# of months late: 0
% Construction Change Order: 7%
Design as Percent of Construction: 4%
Other as Percent of Construction: 26%

OPERATING

2017 Crack Sealing Limited Access

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.500	$0.500	$0.000	$0.475
Other	$0.327	$0.327	$0.000	$0.161
Contingency	$0.066	$0.066	$0.000	$0.000
Total	**$0.893**	**$0.893**	**$0.000**	**$0.636**

PTSID: 0084C TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Apr-17	31-Jul-17	28-Sep-17

Anticipated Completion at NTP: 31-Oct-17
# of months late: -1
% Construction Change Order: -5%
Design as Percent of Construction:
Other as Percent of Construction: 65%

2017 Crack Sealing North and East Regions

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.544	$0.544	$0.000	$0.495
Other	$0.322	$0.322	$0.000	$0.159
Contingency	$0.066	$0.066	$0.000	$0.000
Total	**$0.932**	**$0.932**	**$0.000**	**$0.653**

PTSID: 0084B TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Apr-17	31-Jul-17	28-Sep-17

Anticipated Completion at NTP: 31-Oct-17
# of months late: -1
% Construction Change Order: 0%
Design as Percent of Construction:
Other as Percent of Construction: 59%

2017 Crack Sealing South and Central Regions

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.578	$0.600	$0.022	$0.554
Other	$0.322	$0.300	($0.022)	$0.269
Contingency	$0.066	$0.066	$0.000	$0.000
Total	**$0.966**	**$0.966**	**$0.000**	**$0.823**

PTSID: 0084A TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Apr-17	31-Jul-17	02-Oct-17

Anticipated Completion at NTP: 31-Oct-17
# of months late: -1
% Construction Change Order: 4%
Design as Percent of Construction:
Other as Percent of Construction: 50%

2017 Paver Placed Elastomeric Surface Treatment

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.182	$1.182	$0.000	$0.899
Other	$0.449	$0.494	$0.045	$0.360
Contingency	$0.113	$0.068	($0.045)	$0.000
Total	**$1.744**	**$1.744**	**$0.000**	**$1.259**

PTSID: 0086Y TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Apr-17	30-Jun-17	08-Dec-17

Anticipated Completion at NTP: 30-Nov-17
# of months late: 0
% Construction Change Order: -1%
Design as Percent of Construction: NA
Other as Percent of Construction: 42%

2017 Rubberized Asphalt Chip Sealing

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.863	$1.978	$0.115	$1.900
Other	$0.429	$0.314	($0.115)	$0.181
Contingency	$0.133	$0.133	$0.000	$0.000
Total	**$2.425**	**$2.425**	**$0.000**	**$2.081**

PTSID: 0086X TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Apr-17	31-Jul-17	29-Jun-18

Anticipated Completion at NTP: 30-Jun-18
# of months late: 0
% Construction Change Order: 3%
Design as Percent of Construction:
Other as Percent of Construction: 16%

2017-2018 Statewide Pavement Striping -North

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$2.011	$1.816	($0.195)	$1.664
Other	$0.839	$0.716	($0.123)	$0.657
Contingency	$0.252	$0.430	$0.178	$0.000
Total	**$3.101**	**$2.962**	**($0.139)**	**$2.321**

PTSID: 0073M TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Feb-17	31-May-17	31-Oct-18

Anticipated Completion at NTP: 30-Apr-19
# of months late: -6
% Construction Change Order: -17%
Design as Percent of Construction:
Other as Percent of Construction: 39%

I-95 Corridor Preservation - Bridge Washing (58C)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.422	$0.443	$0.021	$0.288
Construction	$5.198	$5.348	$0.150	$5.336
Other	$1.076	$1.506	$0.429	$1.464
Contingency	$0.635	$0.000	($0.635)	$0.000
Total	**$7.331**	**$7.296**	**($0.035)**	**$7.089**

PTSID: 0201V TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-May-17	31-Jul-17	24-May-19

Anticipated Completion at NTP: 31-Dec-18
# of months late: 5
% Construction Change Order: 3%
Design as Percent of Construction: 8%
Other as Percent of Construction: 28%

Statewide Pavement Striping Eastbay 17-18

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.046	$0.046	$0.000	$0.000
Construction	$1.929	$1.929	$0.001	$1.612
Other	$0.406	$0.466	$0.060	$0.409
Contingency	$0.140	$0.080	($0.061)	$0.000
Total	**$2.521**	**$2.521**	**$0.000**	**$2.021**

PTSID: 0073J TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Feb-17	31-May-17	09-Aug-18

Anticipated Completion at NTP: 31-May-19
# of months late: -10
% Construction Change Order: -16%
Design as Percent of Construction: 2%
Other as Percent of Construction: 24%

PAVEMENT

1 R Improvements to Winsor Avenue

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.133	$0.133	$0.000	$0.066
Construction	$1.100	$1.123	$0.023	$1.123
Other	$0.847	$0.388	($0.459)	$0.349
Contingency	$0.055	$0.000	($0.055)	$0.000
Total	**$2.135**	**$1.643**	**($0.491)**	**$1.538**

PTSID: 0173U TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Sep-17	25-Jan-18	27-Jul-18

Anticipated Completion at NTP: 31-Aug-18
# of months late: -1
% Construction Change Order: 10%
Design as Percent of Construction: 12%
Other as Percent of Construction: 35%

East Main Road 1R Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.500	$0.500	$0.000	$0.122
Construction	$6.200	$6.606	$0.406	$6.326
Other	$2.437	$2.317	($0.120)	$2.048
Contingency	$0.314	$0.028	($0.286)	$0.000
Total	**$9.451**	**$9.451**	**$0.000**	**$8.497**

PTSID: 0007C TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Dec-16	28-Apr-17	06-Dec-18

Anticipated Completion at NTP: 30-Nov-18
# of months late: 0
% Construction Change Order: 3%
Design as Percent of Construction: NA
Other as Percent of Construction: 35%

I-95 Resurfacing (Rt 2 to Service Avenue)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.600	$0.380	($0.220)	$0.380
Construction	$6.786	$6.682	($0.103)	$6.682
Other	$1.093	$0.955	($0.138)	$0.955
Contingency	$0.339	$0.000	($0.339)	$0.000
Total	**$8.817**	**$8.017**	**($0.800)**	**$8.017**

PTSID: 0088A TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Jul-17	10-Oct-17	05-Oct-18

Anticipated Completion at NTP: 30-Nov-18
# of months late: -2
% Construction Change Order: 1%
Design as Percent of Construction: 6%
Other as Percent of Construction: 14%

I-95 Resurfacing, C-2 (Pawtucket)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.400	$0.420	$0.020	$0.218
Construction	$3.000	$3.000	$0.000	$1.605
Other	$1.317	$1.337	$0.020	$0.529
Contingency	$0.300	$0.260	($0.040)	$0.000
Total	**$5.017**	**$5.017**	**$0.000**	**$2.352**

PTSID: 0082C TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-Jul-17	31-Oct-17	25-Sep-18

Anticipated Completion at NTP: 30-Nov-18
# of months late: -2
% Construction Change Order: -8%
Design as Percent of Construction: NA
Other as Percent of Construction: 45%

Improvements to US Route 1 (South Kingstown)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.414	$0.338	($0.076)	$0.338
Construction	$5.278	$5.018	($0.260)	$5.018
Other	$1.194	$0.778	($0.416)	$0.778
Contingency	$0.238	$0.000	($0.238)	$0.000
Total	**$7.123**	**$6.135**	**($0.989)**	**$6.135**

PTSID: 0081D TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Sep-17	06-Feb-18	31-Aug-18

Anticipated Completion at NTP: 30-Sep-18
# of months late: -1
% Construction Change Order: 2%
Design as Percent of Construction: 7%
Other as Percent of Construction: 16%

Pavement Preservation to Rt 1A (Newport Ave)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.710	$0.710	$0.000	$0.573
Construction	$3.135	$3.135	$0.000	$2.396
Other	$0.941	$0.941	$0.000	$1.272
Contingency	$0.149	$0.149	$0.000	$0.000
Total	**$4.935**	**$4.935**	**$0.000**	**$4.241**

PTSID: 0081K TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	26-Sep-17	09-Jan-18	14-Dec-18

Anticipated Completion at NTP: 31-May-19
# of months late: -6
% Construction Change Order: 0%
Design as Percent of Construction: 23%
Other as Percent of Construction: 30%

Route 146 Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.767	$0.384	($0.383)	$0.384
Construction	$4.751	$4.502	($0.250)	$4.502
Other	$2.197	$0.899	($1.299)	$0.897
Contingency	$0.200	$0.000	($0.200)	$0.000
Total	**$7.915**	**$5.784**	**($2.131)**	**$5.782**

PTSID: 0081W TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Feb-17	03-May-17	17-Nov-17

Anticipated Completion at NTP: 31-May-18
# of months late: -7
% Construction Change Order: -4%
Design as Percent of Construction: NA
Other as Percent of Construction: 20%

Route 24 Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.390	$0.465	$0.075	$0.358
Construction	$4.637	$5.169	$0.532	$4.874
Other	$2.735	$2.420	($0.315)	$1.080
Contingency	$0.300	$0.008	($0.292)	$0.000
Total	**$8.062**	**$8.062**	**$0.000**	**$6.312**

PTSID: 0081R TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	23-Jun-17	03-Oct-17	18-Oct-18

Anticipated Completion at NTP: 30-Nov-18
# of months late: -1
% Construction Change Order: 5%
Design as Percent of Construction: NA
Other as Percent of Construction: 47%

Route 4 Improvements, C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.130	$0.205	$0.075	$0.112
Construction	$3.960	$4.094	$0.134	$4.028
Other	$1.242	$1.196	($0.046)	$0.862
Contingency	$0.198	$0.035	($0.163)	$0.000
Total	**$5.530**	**$5.530**	**$0.000**	**$5.002**

PTSID: 0166H TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	14-Oct-16	12-Jan-17	31-May-18

Anticipated Completion at NTP: 31-Aug-17
# of months late: 9
% Construction Change Order: 2%
Design as Percent of Construction: NA
Other as Percent of Construction: 29%

Snell Road Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.110	$0.110	$0.000	$0.070
Construction	$0.880	$0.880	$0.000	$0.744
Other	$0.525	$0.525	$0.000	$0.229
Contingency	$0.044	$0.044	$0.000	$0.000
Total	**$1.559**	**$1.559**	**$0.000**	**$1.043**

PTSID: 0173S TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	26-Jul-17	04-Oct-17	01-Dec-17

Anticipated Completion at NTP: 31-Dec-18
# of months late: -13
% Construction Change Order: 2%
Design as Percent of Construction: NA
Other as Percent of Construction: 60%

US Route 6 Hartford Ave

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.600	$0.600	$0.000	$0.493
Construction	$5.900	$5.980	$0.080	$4.149
Other	$2.238	$2.238	$0.000	$1.500
Contingency	$0.295	$0.215	($0.080)	$0.000
Total	**$9.033**	**$9.033**	**$0.000**	**$6.142**

PTSID: 0173Z TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	08-Sep-17	14-Dec-17	21-Dec-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-5
% Construction Change Order:	-24%
Design as Percent of Construction:	10%
Other as Percent of Construction:	37%

Woodville Road Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.300	$0.132	($0.168)	$0.132
Construction	$3.334	$2.432	($0.902)	$2.432
Other	$1.299	$0.673	($0.625)	$0.673
Contingency	$0.202	$0.000	($0.202)	$0.000
Total	**$5.134**	**$3.237**	**($1.897)**	**$3.237**

PTSID: 0165V TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	16-Aug-17	25-Oct-17	18-Sep-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	-2
% Construction Change Order:	-14%
Design as Percent of Construction:	NA
Other as Percent of Construction:	28%

STORMWATER

High Street/Kingstown Road Stormwater Mitigation

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.100	$0.098	($0.002)	$0.098
Construction	$0.224	$0.223	($0.001)	$0.223
Other	$0.374	$0.132	($0.242)	$0.132
Contingency	$0.016	$0.000	($0.016)	$0.000
Total	**$0.715**	**$0.453**	**($0.262)**	**$0.453**

PTSID: 0166M TYPE: STORMWATER ☐ Legacy

Schedule:	Advertise	NTP	Complete
	24-Mar-17	07-Jun-17	29-Sep-17

Anticipated Completion at NTP:	30-Nov-17
# of months late:	-2
% Construction Change Order:	0%
Design as Percent of Construction:	44%
Other as Percent of Construction:	59%

TAP/OTHER

Blackstone Bikeway 8C

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.150	$0.165	$0.015	$0.000
Construction	$2.800	$2.800	$0.000	$2.830
Other	$1.701	$1.686	($0.015)	$1.152
Contingency	$0.140	$0.140	$0.000	$0.000
Total	**$4.791**	**$4.791**	**$0.000**	**$3.982**

PTSID: 0021U TYPE: TAP/OTHER ☐ Legacy

Schedule:	Advertise	NTP	Complete
	07-Jun-17	07-Sep-17	13-Nov-18

Anticipated Completion at NTP:	31-Oct-19
# of months late:	-12
% Construction Change Order:	2%
Design as Percent of Construction:	6%
Other as Percent of Construction:	60%

Rhodeworks Toll Facilities

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	($0.004)
Construction	$41.826	$46.339	$4.513	$40.264
Other	$15.572	$14.703	($0.869)	$12.286
Contingency	$4.183	$0.539	($3.644)	$0.000
Total	**$61.580**	**$61.580**	**$0.000**	**$52.546**

PTSID: 0006A TYPE: TAP/OTHER ☐ Legacy

Schedule:	Advertise	NTP	Complete
	05-Dec-16	21-Dec-17	Dec-22

Anticipated Completion at NTP:	30-Jun-19
# of months late:	43
% Construction Change Order:	0%
Design as Percent of Construction:	
Other as Percent of Construction:	32%

TRAFFIC

Coventry - Local Safety Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.040	$0.022	($0.018)	$0.000
Construction	$0.250	$0.000	($0.250)	$0.000
Other	$0.200	$0.475	$0.275	$0.383
Contingency	$0.030	$0.023	($0.007)	$0.000
Total	**$0.520**	**$0.519**	**$0.000**	**$0.383**

PTSID: 0025E TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-May-17	30-Sep-17	31-May-18

Anticipated Completion at NTP:	30-Sep-18
# of months late:	-4
% Construction Change Order:	0%
Design as Percent of Construction:	NA
Other as Percent of Construction:	

Cranston - Local Safety Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.117	$0.067	($0.050)	$0.062
Construction	$0.530	$0.491	($0.039)	$0.491
Other	$0.236	$0.327	$0.092	$0.311
Contingency	$0.050	$0.047	($0.003)	$0.000
Total	**$0.933**	**$0.933**	**$0.000**	**$0.863**

PTSID: 0025F TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-Aug-17	30-Nov-17	02-Nov-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	-1
% Construction Change Order:	5%
Design as Percent of Construction:	NA
Other as Percent of Construction:	67%

Diamond Hill Road Improvements at Mendon Road

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.260	$0.236	($0.024)	$0.224
Construction	$1.531	$1.630	$0.099	$1.289
Other	$1.226	$1.235	$0.009	$1.073
Contingency	$0.153	$0.001	($0.152)	$0.000
Total	**$3.170**	**$3.102**	**($0.068)**	**$2.586**

PTSID: 0153T TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	15-Sep-17	18-Jan-18	30-Jun-19

Anticipated Completion at NTP:	30-Nov-19
# of months late:	-5
% Construction Change Order:	6%
Design as Percent of Construction:	NA
Other as Percent of Construction:	76%

High Friction Surface Treatments 2016

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.040	$0.040	$0.000	$0.027
Construction	$0.579	$0.579	$0.000	$0.532
Other	$0.653	$0.661	$0.008	$0.084
Contingency	$0.037	$0.029	($0.008)	$0.000
Total	**$1.308**	**$1.308**	**$0.000**	**$0.643**

PTSID: 0025J TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Jan-17	30-Apr-17	18-Sep-17

Anticipated Completion at NTP:	31-Jan-18
# of months late:	-5
% Construction Change Order:	0%
Design as Percent of Construction:	NA
Other as Percent of Construction:	114%

HSIP-Intersection Safety Improvements to Route 108 at Curtis Corner Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.042	$0.037	($0.004)	$0.000
Construction	$0.700	$0.710	$0.010	$0.673
Other	$0.745	$0.739	($0.006)	$0.451
Contingency	$0.032	$0.032	$0.000	$0.000
Total	**$1.518**	**$1.518**	**$0.000**	**$1.123**

PTSID: 0073Z TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Sep-17	18-Jan-18	21-Sep-18

Anticipated Completion at NTP:	31-Jul-19
# of months late:	-10
% Construction Change Order:	6%
Design as Percent of Construction:	5%
Other as Percent of Construction:	104%

Improvements to Rt 44/100 Intersection and Chepachet River Bridge Repair C-3E

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.330	$0.405	$0.075	$0.159
Construction	$1.468	$1.468	$0.000	$1.354
Other	$2.016	$1.949	($0.068)	$0.872
Contingency	$0.075	$0.068	($0.008)	$0.000
Total	**$3.889**	**$3.889**	**$0.000**	**$2.385**

PTSID: 0061K TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	04-Jan-17	28-Mar-17	25-May-18

Anticipated Completion at NTP:	31-May-18
# of months late:	0
% Construction Change Order:	2%
Design as Percent of Construction:	28%
Other as Percent of Construction:	133%

Intersection Safety Improvements Newport, Warwick, Johnston

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.236	$0.221	($0.015)	$0.073
Construction	$1.100	$1.100	$0.000	$0.988
Other	$0.414	$0.594	$0.180	$0.428
Contingency	$0.165	$0.000	($0.165)	$0.000
Total	**$1.915**	**$1.915**	**$0.000**	**$1.488**

PTSID: 0011D TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	30-Sep-17	16-Jan-18	02-Nov-18

Anticipated Completion at NTP:	30-Apr-19
# of months late:	-6
% Construction Change Order:	-4%
Design as Percent of Construction:	20%
Other as Percent of Construction:	54%

Statewide Road Diet 2017

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.065	$0.065	$0.000	$0.000
Construction	$0.549	$0.561	$0.012	$0.435
Other	$0.430	$0.445	$0.015	$0.260
Contingency	$0.055	$0.028	($0.027)	$0.000
Total	**$1.098**	**$1.098**	**$0.000**	**$0.695**

PTSID: 0025P TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	29-Aug-17	21-Nov-17	10-Aug-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	-4
% Construction Change Order:	-1%
Design as Percent of Construction:	12%
Other as Percent of Construction:	79%

Traffic Signal Optimization, C-3, 2016

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.228	$0.228	$0.000	$0.193
Construction	$1.403	$1.403	$0.000	$1.377
Other	$0.511	$0.511	$0.000	$0.653
Contingency	$0.140	$0.140	$0.000	$0.000
Total	**$2.282**	**$2.282**	**$0.000**	**$2.223**

PTSID: 0072J TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	22-Feb-17	24-May-17	29-Jun-18

Anticipated Completion at NTP:	31-Jul-18
# of months late:	-1
% Construction Change Order:	5%
Design as Percent of Construction:	NA
Other as Percent of Construction:	36%

FFY 2018 PROJECTS
Insert A

FFY18

BRIDGE

Bridge Group 05 - EGR, EXE, WAR, WGR

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.237	$1.129	($0.108)	$0.981
Construction	$7.300	$7.445	$0.145	$6.884
Other	$1.853	$2.179	$0.327	$2.174
Contingency	$0.378	$0.014	($0.364)	$0.000
Total	**$10.768**	**$10.768**	**$0.000**	**$10.039**

PTSID: 0013F TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	19-Sep-18	05-Dec-18	08-Oct-20

Anticipated Completion at NTP: 31-Dec-20
# of months late: -3
% Construction Change Order: -1%
Design as Percent of Construction: 15%
Other as Percent of Construction: 29%

Bridge Group 06 - PVD

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.819	$0.819	$0.000	$0.652
Construction	$7.695	$8.065	$0.370	$7.901
Other	$1.529	$1.229	($0.300)	$1.323
Contingency	$0.385	$0.315	($0.070)	$0.000
Total	**$10.427**	**$10.427**	**$0.000**	**$9.876**

PTSID: 0013P TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Sep-18	18-Dec-18	31-Aug-20

Anticipated Completion at NTP: 31-May-21
# of months late: -9
% Construction Change Order: 25%
Design as Percent of Construction: 10%
Other as Percent of Construction: 15%

Bridge Group 09 - CRA, JOH

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.998	$0.964	($0.034)	$0.882
Construction	$2.664	$2.799	$0.135	$2.799
Other	$0.895	$1.096	$0.201	$1.080
Contingency	$0.080	$0.000	($0.080)	$0.000
Total	**$4.637**	**$4.858**	**$0.222**	**$4.761**

PTSID: 0013G TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	18-Sep-18	05-Dec-18	31-May-20

Anticipated Completion at NTP: 31-May-20
# of months late: 0
% Construction Change Order: 5%
Design as Percent of Construction: 34%
Other as Percent of Construction: 39%

Bridge Group 13A - Rt 146 C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.125	$1.000	($0.125)	$0.756
Construction	$3.633	$4.433	$0.800	$4.113
Other	$2.174	$1.370	($0.804)	$1.089
Contingency	$0.180	$0.000	($0.180)	$0.000
Total	**$7.112**	**$6.803**	**($0.309)**	**$5.958**

PTSID: 0013S TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Aug-18	15-Nov-18	15-Apr-20

Anticipated Completion at NTP: 31-May-20
# of months late: -2
% Construction Change Order: 31%
Design as Percent of Construction: 23%
Other as Percent of Construction: 31%

Bridge Group 15A - East Bay

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.480	$1.480	$0.000	$1.306
Construction	$6.500	$6.500	$0.000	$4.616
Other	$2.133	$2.133	$0.000	$1.304
Contingency	$0.625	$0.625	$0.000	$0.000
Total	**$10.738**	**$10.738**	**$0.000**	**$7.225**

PTSID: 0013U TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	14-Aug-18	29-Oct-18	04-Sep-20

Anticipated Completion at NTP: 31-May-21
# of months late: -9
% Construction Change Order: 0%
Design as Percent of Construction: 23%
Other as Percent of Construction: 33%

Bridge Group 15B - Aquidneck Island

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.520	$0.520	$0.000	$0.394
Construction	$5.355	$5.519	$0.164	$4.330
Other	$1.830	$1.686	($0.144)	$0.952
Contingency	$0.375	$0.355	($0.020)	$0.000
Total	**$8.080**	**$8.080**	**$0.000**	**$5.675**

PTSID: 0015A TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	19-Sep-18	26-Nov-18	23-Nov-20

Anticipated Completion at NTP:	31-May-21
# of months late:	-6
% Construction Change Order:	4%
Design as Percent of Construction:	9%
Other as Percent of Construction:	31%

Bridge Group 16T-13 - Woonasquatucket Br

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.450	$0.450	$0.000	$0.434
Construction	$6.700	$6.700	$0.000	$6.551
Other	$2.626	$2.626	$0.000	$0.762
Contingency	$1.040	$1.040	$0.000	$0.000
Total	**$10.816**	**$10.816**	**$0.000**	**$7.747**

PTSID: 0017E TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Nov-17	28-Aug-18	02-Jul-20

Anticipated Completion at NTP:	30-Jun-21
# of months late:	-12
% Construction Change Order:	4%
Design as Percent of Construction:	7%
Other as Percent of Construction:	39%

Bridge Group 35T-8 - I-295 C-3

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.788	$0.788	$0.000	$0.284
Construction	$10.729	$10.729	$0.000	$10.190
Other	$3.381	$3.381	$0.000	$1.857
Contingency	$1.609	$1.609	$0.000	$0.000
Total	**$16.508**	**$16.508**	**$0.000**	**$12.331**

PTSID: 0114V TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Nov-17	30-Oct-18	12-Jul-21

Anticipated Completion at NTP:	31-Oct-22
# of months late:	-16
% Construction Change Order:	1%
Design as Percent of Construction:	7%
Other as Percent of Construction:	32%

Bridge Group 38C - Geneva Pond

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.460	$0.510	$0.050	$0.444
Construction	$2.502	$2.552	$0.050	$2.499
Other	$1.944	$1.944	$0.000	$0.819
Contingency	$0.250	$0.150	($0.100)	$0.000
Total	**$5.156**	**$5.156**	**$0.000**	**$3.762**

PTSID: 0017G TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-May-18	02-Aug-18	25-Nov-19

Anticipated Completion at NTP:	31-May-20
# of months late:	-6
% Construction Change Order:	2%
Design as Percent of Construction:	20%
Other as Percent of Construction:	76%

Bridge Group 38T-12 - Rt 146 Farnum Pk

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.774	$0.774	$0.000	$0.688
Construction	$9.980	$9.980	$0.000	$9.695
Other	$2.115	$2.115	$0.000	$2.023
Contingency	$1.000	$1.000	$0.000	$0.000
Total	**$13.869**	**$13.869**	**$0.000**	**$12.405**

PTSID: 0114J TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	20-Feb-18	14-Jan-19	29-Sep-21

Anticipated Completion at NTP:	30-Jun-22
# of months late:	-9
% Construction Change Order:	3%
Design as Percent of Construction:	8%
Other as Percent of Construction:	21%

Bridge Group 46A - Lafayette Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.800	$0.792	($0.008)	$0.663
Construction	$5.944	$6.407	$0.463	$6.163
Other	$1.598	$1.906	$0.308	$2.071
Contingency	$0.400	$0.000	($0.400)	$0.000
Total	**$8.742**	**$9.106**	**$0.364**	**$8.897**

PTSID: 0015B TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Aug-18	15-Nov-18	10-Nov-20

Anticipated Completion at NTP:	31-Aug-20
# of months late:	2
% Construction Change Order:	12%
Design as Percent of Construction:	12%
Other as Percent of Construction:	30%

Bridge Group 48A - Howard Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.397	$0.433	$0.035	$0.433
Construction	$1.664	$1.664	$0.000	$1.651
Other	$0.834	$0.834	$0.000	$0.432
Contingency	$0.160	$0.125	($0.035)	$0.000
Total	**$3.055**	**$3.055**	**$0.000**	**$2.516**

PTSID: 0145Q TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	26-Sep-18	14-Jun-19	14-Dec-20

Anticipated Completion at NTP:	30-Jun-20
# of months late:	6
% Construction Change Order:	7%
Design as Percent of Construction:	26%
Other as Percent of Construction:	50%

Bridge Group 57K - Big River

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.375	$0.375	$0.000	$0.272
Construction	$2.322	$2.322	$0.000	$2.174
Other	$1.260	$1.260	$0.000	$1.033
Contingency	$0.115	$0.115	$0.000	$0.000
Total	**$4.072**	**$4.072**	**$0.000**	**$3.479**

PTSID: 0143A TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Nov-17	06-Mar-18	13-Dec-19

Anticipated Completion at NTP:	31-Jan-21
# of months late:	-14
% Construction Change Order:	-2%
Design as Percent of Construction:	NA
Other as Percent of Construction:	54%

Bridge Group 58B - Railroad Ave

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.500	$0.500	$0.000	$0.382
Construction	$1.702	$1.702	$0.000	$1.646
Other	$1.290	$1.290	$0.000	$0.695
Contingency	$0.077	$0.077	$0.000	$0.000
Total	**$3.569**	**$3.569**	**$0.000**	**$2.722**

PTSID: 0201A TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	24-Oct-17	30-Jan-18	15-Nov-18

Anticipated Completion at NTP:	30-Jun-19
# of months late:	-8
% Construction Change Order:	0%
Design as Percent of Construction:	29%
Other as Percent of Construction:	76%

Bridge Group 58E - Barbs Hill Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.625	$0.625	$0.000	$0.270
Construction	$1.520	$1.520	$0.000	$1.428
Other	$1.348	$1.348	$0.000	$0.652
Contingency	$0.076	$0.076	$0.000	$0.000
Total	**$3.569**	**$3.569**	**$0.000**	**$2.349**

PTSID: 0201B TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	12-Jul-18	26-Sep-18	02-Dec-19

Anticipated Completion at NTP:	30-Jun-20
# of months late:	-7
% Construction Change Order:	-5%
Design as Percent of Construction:	41%
Other as Percent of Construction:	89%

Bridge Group 59A - Park Ave RR

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.040	$1.040	$0.000	$0.894
Construction	$6.868	$6.868	$0.000	$3.680
Other	$3.440	$3.440	$0.000	$1.135
Contingency	$0.340	$0.340	$0.000	$0.000
Total	**$11.688**	**$11.688**	**$0.000**	**$5.709**

PTSID: 0194C TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Apr-18	10-Feb-20	Aug-22

Anticipated Completion at NTP:	31-Aug-22
# of months late:	0
% Construction Change Order:	2%
Design as Percent of Construction:	15%
Other as Percent of Construction:	50%

Bridge Group 59B - Centerville Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.370	$0.370	$0.000	$0.230
Construction	$3.808	$4.227	$0.419	$3.605
Other	$1.687	$1.204	($0.483)	$1.125
Contingency	$0.250	$0.159	($0.091)	$0.000
Total	**$6.115**	**$5.960**	**($0.155)**	**$4.959**

PTSID: 0014D TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Dec-17	29-Mar-18	04-Sep-20

Anticipated Completion at NTP:	30-Apr-20
# of months late:	4
% Construction Change Order:	8%
Design as Percent of Construction:	9%
Other as Percent of Construction:	28%

Bridge Group 62T-11 - Louisquisset Pk

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.801	$0.921	$0.120	$0.846
Construction	$10.000	$17.680	$7.680	$12.482
Other	$2.815	$3.360	$0.545	$2.578
Contingency	$0.900	$0.000	($0.900)	$0.000
Total	**$14.516**	**$21.961**	**$7.445**	**$15.906**

PTSID: 0014Z TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	23-Mar-18	25-Feb-19	Sep-22

Anticipated Completion at NTP:	31-Dec-21
# of months late:	9
% Construction Change Order:	11%
Design as Percent of Construction:	5%
Other as Percent of Construction:	19%

Bridge Group 75 - Rt 146 Louisquisset Pk Ramp

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.775	$0.699	($0.076)	$0.658
Construction	$3.661	$3.727	$0.066	$3.139
Other	$1.733	$1.097	($0.636)	$1.138
Contingency	$0.300	$0.000	($0.300)	$0.000
Total	**$6.469**	**$5.523**	**($0.946)**	**$4.934**

PTSID: 0167C TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	24-May-18	07-Aug-18	24-Aug-20

Anticipated Completion at NTP:	30-Nov-20
# of months late:	-3
% Construction Change Order:	2%
Design as Percent of Construction:	19%
Other as Percent of Construction:	29%

Replacement of the Park Avenue Bridge No. 480 Superstructure

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.789	$0.589	($0.200)	$0.553
Construction	$1.988	$2.238	$0.250	$2.027
Other	$3.052	$3.082	$0.030	$2.383
Contingency	$0.099	$0.019	($0.080)	$0.000
Total	**$5.928**	**$5.928**	**$0.000**	**$4.963**

PTSID: 0170B TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Jul-18	26-Sep-18	05-Nov-20

Anticipated Completion at NTP:	30-Nov-21
# of months late:	-13
% Construction Change Order:	12%
Design as Percent of Construction:	26%
Other as Percent of Construction:	138%

OPERATING

2018 Crack Sealing Limited Access

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.342	$0.342	$0.000	$0.350
Other	$0.218	$0.218	$0.000	$0.044
Contingency	$0.040	$0.040	$0.000	$0.000
Total	**$0.600**	**$0.600**	**$0.000**	**$0.394**

PTSID: 0105C TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	11-May-18	27-Jul-18	30-Oct-18

Anticipated Completion at NTP: 31-Oct-18
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction:
Other as Percent of Construction: 64%

2018 Crack Sealing North and East Regions

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.666	$0.666	$0.000	$0.584
Other	$0.251	$0.251	$0.000	$0.062
Contingency	$0.033	$0.033	$0.000	$0.000
Total	**$0.950**	**$0.950**	**$0.000**	**$0.646**

PTSID: 0105F TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Dec-17	26-Mar-18	05-Sep-18

Anticipated Completion at NTP: 31-Oct-18
# of months late: -2
% Construction Change Order: 0%
Design as Percent of Construction:
Other as Percent of Construction: 38%

2018 Crack Sealing South and Central Regions

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.698	$0.698	$0.000	$0.625
Other	$0.251	$0.251	$0.000	$0.069
Contingency	$0.033	$0.033	$0.000	$0.000
Total	**$0.982**	**$0.982**	**$0.000**	**$0.694**

PTSID: 0105B TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	20-Dec-17	08-Mar-18	15-Aug-18

Anticipated Completion at NTP: 31-Oct-18
# of months late: -3
% Construction Change Order: 0%
Design as Percent of Construction: NA
Other as Percent of Construction: 36%

2018 Paver Placed Elastomeric Surface Treatment C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.237	$1.237	$0.000	$1.216
Other	$0.339	$0.339	$0.000	$0.211
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$1.651**	**$1.651**	**$0.000**	**$1.427**

PTSID: 0105D TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Dec-17	20-Feb-18	11-Oct-18

Anticipated Completion at NTP: 30-Nov-18
# of months late: -2
% Construction Change Order: -2%
Design as Percent of Construction:
Other as Percent of Construction: 27%

2018 Paver Placed Elastomeric Surface Treatment C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.008	$0.008	$0.000
Construction	$2.009	$2.009	$0.000	$2.590
Other	$0.340	$0.362	$0.022	$0.445
Contingency	$0.060	$0.030	($0.030)	$0.000
Total	**$2.409**	**$2.409**	**$0.000**	**$3.035**

PTSID: 0105G TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	25-May-18	02-Aug-18	13-Dec-18

Anticipated Completion at NTP: 30-Nov-18
# of months late: 0
% Construction Change Order: 29%
Design as Percent of Construction: 0%
Other as Percent of Construction: 18%

2018 Rubberized Asphalt Chip Seal C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.427	$1.427	$0.000	$1.429
Other	$0.339	$0.339	$0.000	$0.125
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$1.841**	**$1.841**	**$0.000**	**$1.555**

PTSID: 0105E TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Dec-17	20-Feb-18	10-Apr-19

Anticipated Completion at NTP: 30-Jun-19
# of months late: -3
% Construction Change Order: 0%
Design as Percent of Construction:
Other as Percent of Construction: 24%

2018 Rubberized Asphalt Chip Seal C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.523	$1.523	$0.000	$1.563
Other	$0.402	$0.402	$0.000	$0.153
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$2.000**	**$2.000**	**$0.000**	**$1.717**

PTSID: 0105A TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	18-May-18	25-Jul-18	24-Jun-19

Anticipated Completion at NTP: 30-Jun-19
# of months late: 0
% Construction Change Order: 6%
Design as Percent of Construction:
Other as Percent of Construction: 26%

Salt Storage Facility - Portsmouth

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.108	$0.108	$0.000	$0.076
Construction	$1.147	$1.152	$0.005	$1.134
Other	$0.307	$0.307	$0.000	$0.123
Contingency	$0.060	$0.055	($0.005)	$0.000
Total	**$1.622**	**$1.622**	**$0.000**	**$1.333**

PTSID: 0131L TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	11-Sep-18	04-Feb-19	24-Sep-19

Anticipated Completion at NTP: 31-Dec-19
# of months late: -3
% Construction Change Order: 0%
Design as Percent of Construction: 9%
Other as Percent of Construction: 27%

PAVEMENT

I-195 Relocation - C-17 - Waterfront Parks

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.800	$0.800	$0.000	$0.590
Construction	$6.089	$6.083	($0.006)	$5.434
Other	$1.603	$1.603	$0.000	$1.056
Contingency	$0.713	$0.719	$0.006	$0.000
Total	**$9.205**	**$9.205**	**$0.000**	**$7.080**

PTSID: 0012Q TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Dec-17	30-Mar-18	18-Sep-19

Anticipated Completion at NTP: 31-Aug-19
# of months late: 1
% Construction Change Order: 5%
Design as Percent of Construction: 13%
Other as Percent of Construction: 26%

I-195 Relocation - C-18 - Gano St

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.670	$0.670	$0.000	$0.209
Construction	$1.630	$1.630	$0.000	$1.597
Other	$0.801	$0.801	$0.000	$0.554
Contingency	$0.105	$0.105	$0.000	$0.000
Total	**$3.206**	**$3.206**	**$0.000**	**$2.360**

PTSID: 0012T TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	26-Sep-18	06-Dec-18	13-Nov-19

Anticipated Completion at NTP: 30-Jun-20
# of months late: -8
% Construction Change Order: 7%
Design as Percent of Construction: 41%
Other as Percent of Construction: 49%

Nayatt Rd (Rumstick Rd - Washington Rd)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.358	$0.358	$0.000	$0.252
Construction	$2.728	$2.738	$0.010	$2.372
Other	$0.768	$0.768	$0.000	$0.524
Contingency	$0.135	$0.125	($0.010)	$0.000
Total	**$3.989**	**$3.989**	**$0.000**	**$3.148**

PTSID: 0171D TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	11-May-18	13-Sep-18	18-Aug-19

Anticipated Completion at NTP:	31-Aug-19
# of months late:	0
% Construction Change Order:	2%
Design as Percent of Construction:	13%
Other as Percent of Construction:	28%

Railroad St (Manville Hill Rd - Rt 126)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.180	$0.180	$0.000	$0.102
Construction	$2.324	$2.324	$0.000	$2.007
Other	$0.928	$0.928	$0.000	$0.738
Contingency	$0.116	$0.116	$0.000	$0.000
Total	**$3.548**	**$3.548**	**$0.000**	**$2.847**

PTSID: 0165J TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Mar-18	12-Jun-18	30-Nov-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-6
% Construction Change Order:	-12%
Design as Percent of Construction:	8%
Other as Percent of Construction:	40%

Rockland Rd (Central Pk to Danielson Pk)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.300	$0.300	$0.000	$0.055
Construction	$1.395	$1.395	$0.000	$1.032
Other	$0.717	$0.717	$0.000	$0.399
Contingency	$0.140	$0.140	$0.000	$0.000
Total	**$2.551**	**$2.551**	**$0.000**	**$1.485**

PTSID: 0173K TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Mar-18	15-Jun-18	09-Nov-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-7
% Construction Change Order:	1%
Design as Percent of Construction:	22%
Other as Percent of Construction:	51%

Rt 2 - Reservoir Ave (Sockanosset Cross Rd - Rt 12)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.460	$0.460	$0.000	$0.368
Construction	$3.995	$4.545	$0.550	$4.473
Other	$1.509	$1.059	($0.450)	$1.009
Contingency	$0.208	$0.108	($0.100)	$0.000
Total	**$6.172**	**$6.172**	**$0.000**	**$5.850**

PTSID: 0130E TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-Jan-18	12-Apr-18	14-Dec-18

Anticipated Completion at NTP:	31-Dec-20
# of months late:	-25
% Construction Change Order:	16%
Design as Percent of Construction:	10%
Other as Percent of Construction:	23%

Rt 44 - C-3B (RIDOT Maint Facility - W. Greenville Rd)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.755	$0.755	$0.000	$0.635
Construction	$7.373	$7.464	$0.090	$5.551
Other	$1.478	$1.550	$0.072	$1.437
Contingency	$0.350	$0.188	($0.162)	$0.000
Total	**$9.956**	**$9.956**	**$0.000**	**$7.623**

PTSID: 0061A TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	21-Sep-18	18-Dec-18	17-Oct-19

Anticipated Completion at NTP:	31-May-20
# of months late:	-8
% Construction Change Order:	-22%
Design as Percent of Construction:	NA
Other as Percent of Construction:	21%

Rt 6A - Hartford Ave C-2 (Rt 5 - Killingly St)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.380	$0.303	($0.077)	$0.276
Construction	$1.241	$1.273	$0.033	$1.273
Other	$1.640	$1.160	($0.480)	$1.187
Contingency	$0.062	$0.000	($0.062)	$0.000
Total	**$3.323**	**$2.736**	**($0.587)**	**$2.736**

PTSID: 0138B TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Apr-18	27-Jun-18	24-Oct-18

Anticipated Completion at NTP: 30-Nov-18
# of months late: -1
% Construction Change Order: 5%
Design as Percent of Construction: 24%
Other as Percent of Construction: 91%

TAP/OTHER

Blackstone River Bikeway - 8B-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.246	$0.246	$0.000	$0.000
Construction	$2.490	$2.490	$0.000	$2.652
Other	$1.288	$1.288	$0.000	$0.982
Contingency	$0.180	$0.180	$0.000	$0.000
Total	**$4.203**	**$4.203**	**$0.000**	**$3.634**

PTSID: 0021S TYPE: TAP/OTHER ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Apr-18	29-Jun-18	24-Oct-19

Anticipated Completion at NTP: 31-Oct-19
# of months late: 0
% Construction Change Order: 7%
Design as Percent of Construction: 10%
Other as Percent of Construction: 52%

Trestle Trail Bridges - West

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.135	$0.194	$0.059	$0.262
Construction	$3.186	$2.844	($0.341)	$4.118
Other	$0.538	$1.024	$0.487	$1.298
Contingency	$0.395	$0.000	($0.395)	$0.000
Total	**$4.254**	**$4.062**	**($0.191)**	**$5.677**

PTSID: 0026P TYPE: TAP/OTHER ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Feb-18	07-Jun-18	26-Jun-20

Anticipated Completion at NTP: 31-Oct-20
# of months late: -4
% Construction Change Order: 9%
Design as Percent of Construction: 7%
Other as Percent of Construction: 36%

TRAFFIC

2018 Roadway Departure Mitigation - C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.155	$0.126	($0.029)	$0.120
Construction	$1.065	$0.774	($0.291)	$0.761
Other	$0.516	$0.457	($0.059)	$0.464
Contingency	$0.061	$0.000	($0.061)	$0.000
Total	**$1.797**	**$1.357**	**($0.440)**	**$1.345**

PTSID: 0025S TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Jun-18	01-Oct-18	31-Oct-19

Anticipated Completion at NTP: 31-Dec-19
# of months late: -2
% Construction Change Order: -27%
Design as Percent of Construction: 16%
Other as Percent of Construction: 59%

2018 Intersection Safety Improvements - Statewide

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.240	$0.240	$0.000	$0.209
Construction	$0.745	$0.773	$0.028	$0.709
Other	$0.724	$0.724	$0.000	$0.229
Contingency	$0.075	$0.047	($0.028)	$0.000
Total	**$1.784**	**$1.784**	**$0.000**	**$1.148**

PTSID: 0025K TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	24-Aug-18	26-Oct-18	31-Oct-19

Anticipated Completion at NTP: 31-May-20
# of months late: -7
% Construction Change Order: -5%
Design as Percent of Construction: 31%
Other as Percent of Construction: 94%

Aquidneck Avenue HSIP

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.550	$0.570	$0.020	$0.509
Construction	$0.460	$0.510	$0.050	$0.440
Other	$1.155	$0.595	($0.560)	$0.423
Contingency	$0.050	$0.050	$0.000	$0.000
Total	**$2.215**	**$1.725**	**($0.490)**	**$1.372**

PTSID: 0011E TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	14-Sep-18	15-Nov-18	08-Nov-19

Anticipated Completion at NTP:	31-May-20
# of months late:	-7
% Construction Change Order:	4%
Design as Percent of Construction:	112%
Other as Percent of Construction:	117%

Aquidneck Avenue Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.445	$0.464	$0.020	$0.411
Construction	$1.668	$1.783	$0.115	$1.562
Other	$1.621	$1.543	($0.078)	$1.127
Contingency	$0.083	$0.027	($0.057)	$0.000
Total	**$3.817**	**$3.817**	**$0.000**	**$3.100**

PTSID: 0076Z TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Dec-17	23-Feb-18	30-Aug-19

Anticipated Completion at NTP:	31-Dec-19
# of months late:	-4
% Construction Change Order:	1%
Design as Percent of Construction:	26%
Other as Percent of Construction:	87%

HSIP - Rt 1, S. County Median Guardrail

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.050	$0.047	($0.003)	$0.043
Construction	$2.285	$2.227	($0.058)	$2.227
Other	$0.654	$0.199	($0.455)	$0.202
Contingency	$0.114	$0.000	($0.114)	$0.000
Total	**$3.104**	**$2.473**	**($0.630)**	**$2.473**

PTSID: 0072Z TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	14-Sep-18	14-Nov-18	14-May-19

Anticipated Completion at NTP:	31-Jul-19
# of months late:	-3
% Construction Change Order:	1%
Design as Percent of Construction:	2%
Other as Percent of Construction:	9%

Intersection Safety Improvements 2017 Statewide

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.375	$0.380	$0.005	$0.322
Construction	$2.092	$2.102	$0.010	$1.924
Other	$0.930	$0.925	($0.005)	$0.770
Contingency	$0.110	$0.100	($0.010)	$0.000
Total	**$3.507**	**$3.507**	**$0.000**	**$3.016**

PTSID: 0025N TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Feb-18	24-May-18	05-Sep-19

Anticipated Completion at NTP:	31-Jul-19
# of months late:	1
% Construction Change Order:	-8%
Design as Percent of Construction:	18%
Other as Percent of Construction:	44%

Intersection Safety Improvements to Rt 114 between Bear Hill Rd and I-295 Cumberland

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.650	$0.771	$0.121	$0.583
Construction	$7.335	$7.316	($0.019)	$6.207
Other	$2.920	$3.118	$0.198	$2.854
Contingency	$0.367	$0.067	($0.300)	$0.000
Total	**$11.272**	**$11.272**	**$0.000**	**$9.644**

PTSID: 0073X TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Mar-18	26-Jun-18	23-Jun-20

Anticipated Completion at NTP:	31-Oct-20
# of months late:	-4
% Construction Change Order:	-10%
Design as Percent of Construction:	11%
Other as Percent of Construction:	43%

Intersection Safety Improvements to Rt 44 at Smithfield Crossings

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.100	$0.100	$0.000	$0.087
Construction	$0.630	$0.630	$0.000	$0.665
Other	$0.571	$0.571	$0.000	$0.317
Contingency	$0.044	$0.044	$0.000	$0.000
Total	**$1.345**	**$1.345**	**$0.000**	**$1.069**

PTSID: 0025R TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-Jul-18	05-Oct-18	30-Oct-19

Anticipated Completion at NTP: 31-May-20
# of months late: -7
% Construction Change Order: 11%
Design as Percent of Construction: 16%
Other as Percent of Construction: 91%

Metacom Avenue - HSIP

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.594	$0.609	$0.015	$0.443
Construction	$3.000	$3.100	$0.100	$2.506
Other	$1.807	$1.992	$0.185	$1.874
Contingency	$0.300	$0.000	($0.300)	$0.000
Total	**$5.700**	**$5.700**	**$0.000**	**$4.822**

PTSID: 0071P TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	15-Aug-18	29-Oct-18	20-Feb-20

Anticipated Completion at NTP: 31-May-20
# of months late: -3
% Construction Change Order: 0%
Design as Percent of Construction: 20%
Other as Percent of Construction: 64%

Roadway Departure Mitigation - Guardrail and Median Improvements to I-95 (Warwick) and Rt 146 (N. Smithfield)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.060	$0.060	$0.000	$0.038
Construction	$1.600	$1.600	$0.000	$1.554
Other	$0.841	$0.841	$0.000	$0.151
Contingency	$0.086	$0.086	$0.000	$0.000
Total	**$2.587**	**$2.587**	**$0.000**	**$1.743**

PTSID: 0025Q TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-Oct-17	01-Feb-18	11-Jul-18

Anticipated Completion at NTP: 31-May-19
# of months late: -11
% Construction Change Order: 0%
Design as Percent of Construction: 4%
Other as Percent of Construction: 53%

Roadway Departure Mitigation - Systemic High Friction Surface Treatments-2018

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.070	$0.070	$0.000	$0.025
Construction	$0.767	$0.767	$0.000	$0.655
Other	$0.476	$0.476	$0.000	$0.068
Contingency	$0.040	$0.040	$0.000	$0.000
Total	**$1.353**	**$1.353**	**$0.000**	**$0.748**

PTSID: 0091S TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Jun-18	29-Aug-18	03-Jul-19

Anticipated Completion at NTP: 31-Dec-19
# of months late: -6
% Construction Change Order: -8%
Design as Percent of Construction: 9%
Other as Percent of Construction: 62%

Rt 146 Guide Signs - C-1 - North

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.503	$0.448	($0.055)	$0.399
Construction	$1.500	$1.522	$0.022	$1.416
Other	$1.022	$0.867	($0.156)	$0.892
Contingency	$0.075	$0.000	($0.075)	$0.000
Total	**$3.100**	**$2.836**	**($0.264)**	**$2.707**

PTSID: 0073S TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	24-Jan-18	26-Mar-18	29-Jan-20

Anticipated Completion at NTP: 30-Nov-19
# of months late: 2
% Construction Change Order: 2%
Design as Percent of Construction: 29%
Other as Percent of Construction: 57%

SRTS - C-1 (Cra, Epr)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.556	$0.672	$0.116	$0.613
Construction	$1.051	$1.065	$0.014	$1.017
Other	$0.504	$0.445	($0.059)	$0.360
Contingency	$0.083	$0.012	($0.072)	$0.000
Total	**$2.194**	**$2.194**	**$0.000**	**$1.990**

PTSID: 0162A TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Mar-18	25-Jun-18	11-Dec-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-6
% Construction Change Order:	0%
Design as Percent of Construction:	63%
Other as Percent of Construction:	42%

STC - Allens Avenue at Terminal and Ernest

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.098	$0.054	($0.044)	$0.045
Construction	$0.745	$0.783	$0.038	$0.722
Other	$0.786	$0.792	$0.006	$0.662
Contingency	$0.055	$0.055	$0.000	$0.000
Total	**$1.684**	**$1.684**	**$0.000**	**$1.429**

PTSID: 0080H TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Feb-18	31-May-18	30-May-19

Anticipated Completion at NTP:	31-Aug-19
# of months late:	-3
% Construction Change Order:	-3%
Design as Percent of Construction:	7%
Other as Percent of Construction:	101%

STC - Statewide Pedestrian and Intersection Safety Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.370	$0.341	($0.029)	$0.330
Construction	$1.486	$1.229	($0.258)	$1.228
Other	$0.941	$0.724	($0.218)	$0.729
Contingency	$0.075	$0.000	($0.075)	$0.000
Total	**$2.872**	**$2.293**	**($0.579)**	**$2.287**

PTSID: 0080C TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Jun-18	17-Sep-18	12-Dec-19

Anticipated Completion at NTP:	30-Nov-19
# of months late:	0
% Construction Change Order:	-17%
Design as Percent of Construction:	28%
Other as Percent of Construction:	59%

TRANSIT

Pawtucket/Central Falls Commuter Rail Station and Bus Hub

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.087	$0.087	$0.000	$3.528
Construction	$35.796	$35.796	$0.000	$21.898
Other	$20.277	$20.277	$0.000	$9.767
Contingency	$1.790	$1.790	$0.000	$0.000
Total	**$57.950**	**$57.950**	**$0.000**	**$35.193**

PTSID: 9007Q TYPE: TRANSIT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Apr-18	31-Oct-18	Jul-22

Anticipated Completion at NTP:	31-Jul-22
# of months late:	0
% Construction Change Order:	11%
Design as Percent of Construction:	0%
Other as Percent of Construction:	57%

FFY 2019 PROJECTS
Insert A

FFY19
BRIDGE

Bridge Group 01 - PVD

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.865	$1.421	$0.556	$1.009
Construction	$9.173	$20.116	$10.943	$16.095
Other	$1.898	$1.918	$0.020	$2.200
Contingency	$0.742	$0.000	($0.742)	$0.000
Total	**$12.678**	**$23.455**	**$10.778**	**$19.304**

PTSID: 0013A TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Mar-19	03-Jun-19	Sep-22

Anticipated Completion at NTP:	31-May-22
# of months late:	4
% Construction Change Order:	116%
Design as Percent of Construction:	7%
Other as Percent of Construction:	10%

Bridge Group 03 - I-95

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.798	$0.798	$0.000	$0.741
Construction	$10.222	$10.278	$0.056	$9.042
Other	$2.207	$2.223	$0.016	$1.782
Contingency	$0.511	$0.439	($0.072)	$0.000
Total	**$13.738**	**$13.738**	**$0.000**	**$11.564**

PTSID: 0013N TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	15-Aug-19	21-Oct-19	10-Nov-21

Anticipated Completion at NTP:	31-Jul-22
# of months late:	-9
% Construction Change Order:	0%
Design as Percent of Construction:	8%
Other as Percent of Construction:	22%

Bridge Group 12A - Sandy Bottom

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.638	$0.638	$0.000	$0.518
Construction	$5.150	$5.150	$0.000	$3.230
Other	$2.563	$2.563	$0.000	$1.665
Contingency	$0.500	$0.500	$0.000	$0.000
Total	**$8.850**	**$8.850**	**$0.000**	**$5.414**

PTSID: 0114W TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	25-Jul-19	21-Oct-19	Oct-23

Anticipated Completion at NTP:	31-Oct-23
# of months late:	0
% Construction Change Order:	2%
Design as Percent of Construction:	12%
Other as Percent of Construction:	50%

Bridge Group 16A - FOS, GLO, PVD, SCI, SMI

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.013	$1.013	$0.000	$0.886
Construction	$6.040	$6.809	$0.769	$4.854
Other	$1.194	$1.764	$0.570	$1.538
Contingency	$0.305	$0.000	($0.305)	$0.000
Total	**$8.552**	**$9.586**	**$1.034**	**$7.278**

PTSID: 0013V TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Jun-19	12-Sep-19	Oct-22

Anticipated Completion at NTP:	31-Dec-21
# of months late:	10
% Construction Change Order:	45%
Design as Percent of Construction:	15%
Other as Percent of Construction:	26%

Bridge Group 16B - FOS, JOH, PVD, SCI

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.977	$0.977	$0.000	$0.830
Construction	$3.155	$3.155	$0.000	$2.270
Other	$1.520	$0.837	($0.683)	$0.659
Contingency	$0.160	$0.160	$0.000	$0.000
Total	**$5.812**	**$5.129**	**($0.683)**	**$3.759**

PTSID: 0015C TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	11-Sep-19	29-Nov-19	02-Jul-21

Anticipated Completion at NTP:	31-Dec-21
# of months late:	-6
% Construction Change Order:	1%
Design as Percent of Construction:	31%
Other as Percent of Construction:	27%

Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.700	$0.700	$0.000	$0.480
Construction	$3.982	$3.982	$0.000	$3.682
Other	$1.920	$1.920	$0.000	$0.866
Contingency	$0.199	$0.199	$0.000	$0.000
Total	**$6.801**	**$6.801**	**$0.000**	**$5.028**

PTSID: 0013W TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	24-Sep-19	06-Dec-19	20-Dec-21

Anticipated Completion at NTP:	30-Apr-22
# of months late:	-4
% Construction Change Order:	6%
Design as Percent of Construction:	18%
Other as Percent of Construction:	48%

Bridge Group 18B - EGR, NKS

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.379	$0.379	$0.000	$0.266
Construction	$2.772	$2.772	$0.000	$2.475
Other	$0.906	$0.906	$0.000	$0.834
Contingency	$0.180	$0.180	$0.000	$0.000
Total	**$4.238**	**$4.238**	**$0.000**	**$3.576**

PTSID: 0031Y TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-May-19	09-Aug-19	31-Mar-21

Anticipated Completion at NTP:	30-Sep-21
# of months late:	-6
% Construction Change Order:	9%
Design as Percent of Construction:	14%
Other as Percent of Construction:	33%

Bridge Group 40A - Hawkins

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.950	$0.950	$0.000	$0.761
Construction	$2.171	$2.171	$0.000	$2.104
Other	$1.351	$1.351	$0.000	$0.703
Contingency	$0.250	$0.250	$0.000	$0.000
Total	**$4.721**	**$4.721**	**$0.000**	**$3.568**

PTSID: 0114X TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Jun-19	04-Sep-19	14-Oct-20

Anticipated Completion at NTP:	31-Oct-21
# of months late:	-13
% Construction Change Order:	7%
Design as Percent of Construction:	44%
Other as Percent of Construction:	62%

Bridge Group 40B - Bath St East

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.436	$0.436	$0.000	$0.331
Construction	$2.368	$2.368	$0.000	$1.943
Other	$0.738	$0.853	$0.115	$0.922
Contingency	$0.275	$0.160	($0.115)	$0.000
Total	**$3.817**	**$3.817**	**$0.000**	**$3.196**

PTSID: 0015D TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Feb-19	14-May-19	15-Dec-20

Anticipated Completion at NTP:	31-Dec-20
# of months late:	-1
% Construction Change Order:	-7%
Design as Percent of Construction:	18%
Other as Percent of Construction:	36%

Bridge Group 44A - Silver Creek

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.494	$0.684	$0.191	$0.430
Construction	$2.586	$3.147	$0.561	$3.068
Other	$1.741	$1.669	($0.072)	$1.640
Contingency	$0.129	$0.000	($0.129)	$0.000
Total	**$4.950**	**$5.500**	**$0.550**	**$5.138**

PTSID: 2601G TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Apr-19	20-Aug-19	17-Nov-20

Anticipated Completion at NTP:	31-Mar-22
# of months late:	-17
% Construction Change Order:	44%
Design as Percent of Construction:	22%
Other as Percent of Construction:	53%

Bridge Group 51A - Rt 37 C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$6.400	$5.450	($0.950)	$3.717
Construction	$57.980	$61.496	$3.516	$29.879
Other	$7.066	$8.016	$0.950	$5.052
Contingency	$4.500	$0.984	($3.516)	$0.000
Total	**$75.946**	**$75.946**	**$0.000**	**$38.648**

PTSID: 2601E TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	25-Sep-19	27-Jan-20	May-23

Anticipated Completion at NTP: 31-May-23
# of months late: 0
% Construction Change Order: 7%
Design as Percent of Construction: 9%
Other as Percent of Construction: 13%

Bridge Group 54A - Kingston Rd Bridge

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.900	$1.900	$0.000	$1.112
Construction	$14.639	$14.639	$0.000	$12.764
Other	$3.898	$3.898	$0.000	$3.679
Contingency	$0.888	$0.888	$0.000	$0.000
Total	**$21.325**	**$21.325**	**$0.000**	**$17.555**

PTSID: 0143C TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Mar-19	10-Jun-19	Jun-22

Anticipated Completion at NTP: 30-Jun-22
# of months late: 0
% Construction Change Order: 2%
Design as Percent of Construction: 13%
Other as Percent of Construction: 27%

Bridge Group 58A - Division St

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.440	$1.440	$0.000	$1.091
Construction	$15.661	$15.706	$0.045	$7.658
Other	$5.065	$5.065	$0.000	$2.250
Contingency	$0.783	$0.738	($0.045)	$0.000
Total	**$22.949**	**$22.949**	**$0.000**	**$10.999**

PTSID: 0156D TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Apr-19	06-Aug-19	Nov-22

Anticipated Completion at NTP: 30-Nov-22
# of months late: 0
% Construction Change Order: 8%
Design as Percent of Construction: 9%
Other as Percent of Construction: 32%

Bridge Group 62 - Manville Br

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.200	$1.200	$0.000	$0.774
Construction	$7.000	$7.000	$0.000	$5.426
Other	$2.030	$2.425	$0.395	$1.682
Contingency	$0.500	$0.105	($0.395)	$0.000
Total	**$10.730**	**$10.730**	**$0.000**	**$7.882**

PTSID: 0014M TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Sep-19	04-Feb-20	12-Jul-21

Anticipated Completion at NTP: 31-Dec-21
# of months late: -6
% Construction Change Order: 2%
Design as Percent of Construction: 17%
Other as Percent of Construction: 35%

OPERATING

Materials Lab - Quality Assurance

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.451	$0.521	$0.070	$0.228
Construction	$2.900	$2.900	$0.000	$2.904
Other	$0.210	$0.210	$0.000	$0.113
Contingency	$0.290	$0.220	($0.070)	$0.000
Total	**$3.851**	**$3.851**	**$0.000**	**$3.245**

PTSID: 9003E TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	14-Dec-18	15-Apr-19	31-Jul-20

Anticipated Completion at NTP: 31-Jul-20
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction: 18%
Other as Percent of Construction: 7%

Salt Storage Facility - East Providence

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.117	$0.117	$0.000	$0.098
Construction	$2.074	$2.074	$0.000	$2.074
Other	$0.471	$0.471	$0.000	$0.083
Contingency	$0.100	$0.100	$0.000	$0.000
Total	**$2.762**	**$2.762**	**$0.000**	**$2.256**

PTSID: 0131M TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Jul-19	21-Oct-19	14-Oct-20

Anticipated Completion at NTP: 31-Oct-20
# of months late: -1
% Construction Change Order: 0%
Design as Percent of Construction: 6%
Other as Percent of Construction: 23%

PAVEMENT

2018 Crack Sealing South and Central Regions C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.422	$0.360	($0.062)	$0.360
Other	$0.247	$0.122	($0.125)	$0.122
Contingency	$0.050	$0.000	($0.050)	$0.000
Total	**$0.719**	**$0.483**	**($0.236)**	**$0.483**

PTSID: 0105H TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-Jan-19	14-May-19	01-Aug-19

Anticipated Completion at NTP: 31-Oct-19
# of months late: -3
% Construction Change Order: 0%
Design as Percent of Construction:
Other as Percent of Construction: 34%

2019 Crack Sealing North and East Regions C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.024	$0.000	($0.024)	$0.000
Construction	$0.681	$0.530	($0.151)	$0.530
Other	$0.242	$0.084	($0.158)	$0.084
Contingency	$0.100	$0.000	($0.100)	$0.000
Total	**$1.047**	**$0.614**	**($0.434)**	**$0.614**

PTSID: 2602B TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Mar-19	06-Aug-19	31-Oct-19

Anticipated Completion at NTP: 31-Oct-19
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction:
Other as Percent of Construction: 16%

2019 Crack Sealing South and Central Regions C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.024	$0.000	($0.024)	$0.000
Construction	$0.723	$0.626	($0.096)	$0.626
Other	$0.226	$0.082	($0.144)	$0.082
Contingency	$0.075	$0.000	($0.075)	$0.000
Total	**$1.047**	**$0.708**	**($0.339)**	**$0.708**

PTSID: 2602C TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Mar-19	07-Jun-19	31-Oct-19

Anticipated Completion at NTP: 31-Oct-19
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction:
Other as Percent of Construction: 13%

2019 Paver Placed Elastomeric Surface Treatment C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.713	$1.824	$0.110	$1.639
Other	$0.335	$0.337	$0.002	$0.307
Contingency	$0.133	$0.021	($0.112)	$0.000
Total	**$2.181**	**$2.181**	**$0.000**	**$1.946**

PTSID: 2601D TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Jan-19	08-Apr-19	25-Oct-19

Anticipated Completion at NTP: 31-Oct-19
# of months late: 0
% Construction Change Order: 6%
Design as Percent of Construction:
Other as Percent of Construction: 18%

2019 Paver Placed Elastomeric Surface Treatment C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$2.194	$3.256	$1.061	$3.256
Other	$0.557	$0.396	($0.161)	$0.396
Contingency	$0.220	$0.000	($0.220)	$0.000
Total	**$2.971**	**$3.652**	**$0.681**	**$3.652**

PTSID: 2601F TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Jan-19	01-Apr-19	31-Oct-19

Anticipated Completion at NTP: 31-Oct-19
# of months late: 0
% Construction Change Order: 48%
Design as Percent of Construction:
Other as Percent of Construction: 12%

2019 Paver Placed Elastomeric Surface Treatment C-3

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.500	$1.555	$0.055	$1.422
Other	$0.280	$0.359	$0.079	$0.325
Contingency	$0.150	$0.017	($0.133)	$0.000
Total	**$1.930**	**$1.930**	**$0.000**	**$1.747**

PTSID: 2602A TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Mar-19	04-Jun-19	25-Oct-19

Anticipated Completion at NTP: 31-Oct-19
# of months late: 0
% Construction Change Order: 8%
Design as Percent of Construction:
Other as Percent of Construction: 23%

2019 Rubberized Asphalt Chip Seal

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.024	$0.000	($0.024)	$0.000
Construction	$1.653	$1.526	($0.128)	$1.526
Other	$0.249	$0.204	($0.044)	$0.204
Contingency	$0.075	$0.000	($0.075)	$0.000
Total	**$2.001**	**$1.730**	**($0.271)**	**$1.730**

PTSID: 2601Z TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Mar-19	14-May-19	10-Apr-20

Anticipated Completion at NTP: 31-May-20
# of months late: -2
% Construction Change Order: -8%
Design as Percent of Construction:
Other as Percent of Construction: 13%

2019 Rubberized Asphalt Chip Seal C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.133	$1.040	($0.093)	$1.040
Other	$0.288	$0.107	($0.182)	$0.107
Contingency	$0.079	$0.000	($0.079)	$0.000
Total	**$1.500**	**$1.146**	**($0.354)**	**$1.146**

PTSID: 2601C TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Jan-19	28-Mar-19	10-Apr-20

Anticipated Completion at NTP: 31-May-20
# of months late: -2
% Construction Change Order: -8%
Design as Percent of Construction:
Other as Percent of Construction: 10%

Broad St Regeneration

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.665	$1.802	$0.137	$1.525
Construction	$12.884	$13.048	$0.164	$6.909
Other	$3.035	$3.378	$0.342	$3.592
Contingency	$0.644	$0.000	($0.644)	$0.000
Total	**$18.228**	**$18.228**	**$0.000**	**$12.025**

PTSID: 0004D TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Aug-19	02-Dec-19	Jun-23

Anticipated Completion at NTP: 30-Jun-23
# of months late: 0
% Construction Change Order: 1%
Design as Percent of Construction: 14%
Other as Percent of Construction: 26%

Central Pk & Battey Meetinghouse Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.291	$0.326	$0.035	$0.161
Construction	$3.277	$3.277	$0.000	$2.763
Other	$0.831	$0.796	($0.035)	$0.528
Contingency	$0.157	$0.157	$0.000	$0.000
Total	**$4.556**	**$4.556**	**$0.000**	**$3.452**

PTSID: 0173G TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	03-Apr-19	10-Jun-19	25-Oct-19

Anticipated Completion at NTP: 30-Jun-20
# of months late: -8
% Construction Change Order: -1%
Design as Percent of Construction: 10%
Other as Percent of Construction: 24%

Old Summit Rd & Susan Bowen Rd (Rt 117 - Rt 117)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.320	$0.283	($0.037)	$0.051
Construction	$0.550	$0.557	$0.007	$0.431
Other	$0.532	$0.562	$0.030	$0.174
Contingency	$0.100	$0.100	$0.000	$0.000
Total	**$1.502**	**$1.502**	**$0.000**	**$0.656**

PTSID: 0173H TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	19-Oct-18	02-Jan-19	23-Oct-19

Anticipated Completion at NTP: 31-Dec-19
# of months late: -2
% Construction Change Order: -20%
Design as Percent of Construction: 51%
Other as Percent of Construction: 101%

Old Tower Hill Rd (Rt 108 - Rt 1)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.342	$0.342	$0.000	$0.317
Construction	$2.239	$2.250	$0.011	$2.231
Other	$1.158	$1.147	($0.011)	$0.757
Contingency	$0.175	$0.175	$0.000	$0.000
Total	**$3.915**	**$3.915**	**$0.000**	**$3.305**

PTSID: 0055L TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	15-Aug-19	22-Oct-19	29-Sep-20

Anticipated Completion at NTP: 31-May-21
# of months late: -8
% Construction Change Order: 0%
Design as Percent of Construction: 15%
Other as Percent of Construction: 51%

Pell Bridge Ramps - Phase 1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.150	$1.150	$0.000	$0.675
Construction	$6.296	$6.296	$0.000	$5.096
Other	$3.021	$3.021	$0.000	$1.729
Contingency	$0.495	$0.495	$0.000	$0.000
Total	**$10.962**	**$10.962**	**$0.000**	**$7.500**

PTSID: 0050A TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Sep-19	02-Mar-20	31-Aug-21

Anticipated Completion at NTP: 31-Dec-21
# of months late: -4
% Construction Change Order: 0%
Design as Percent of Construction: 18%
Other as Percent of Construction: 48%

Rt 44 - Taunton Ave (Rt 1A/114 - Mass S/L)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.515	$0.515	$0.000	$0.464
Construction	$3.043	$3.043	$0.000	$2.610
Other	$1.025	$1.025	$0.000	$1.177
Contingency	$0.175	$0.175	$0.000	$0.000
Total	**$4.758**	**$4.758**	**$0.000**	**$4.250**

PTSID: 0076R TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Aug-19	17-Dec-19	30-Jun-21

Anticipated Completion at NTP: 31-May-21
# of months late: 1
% Construction Change Order: 0%
Design as Percent of Construction: 17%
Other as Percent of Construction: 34%

Rt 6 - (Rt 102 - Rt 101)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.325	$0.325	$0.000	$0.250
Construction	$6.247	$6.247	$0.000	$5.496
Other	$1.190	$0.990	($0.200)	$0.780
Contingency	$0.312	$0.000	($0.312)	$0.000
Total	**$8.075**	**$7.562**	**($0.512)**	**$6.526**

PTSID: 0081Y TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	16-Nov-18	15-Jan-19	30-Aug-19

Anticipated Completion at NTP: 30-Sep-19
# of months late: -1
% Construction Change Order: -3%
Design as Percent of Construction: 5%
Other as Percent of Construction: 16%

Rt 78 (Rt 1 - Conn S/L)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.395	$0.408	$0.013	$0.369
Construction	$3.003	$3.405	$0.403	$2.882
Other	$0.905	$0.704	($0.201)	$0.717
Contingency	$0.250	$0.035	($0.215)	$0.000
Total	**$4.553**	**$4.553**	**$0.000**	**$3.968**

PTSID: 0081J TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	26-Oct-18	04-Jan-19	27-Nov-19

Anticipated Completion at NTP: 31-Dec-19
# of months late: -1
% Construction Change Order: -4%
Design as Percent of Construction: 12%
Other as Percent of Construction: 21%

TRAFFIC

High Friction Surface Treatment - I-95 Curves Pawtucket, Route 24, Route 37

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.070	$0.070	$0.000	$0.017
Construction	$1.756	$1.801	$0.045	$1.690
Other	$0.510	$0.465	($0.045)	$0.273
Contingency	$0.175	$0.175	$0.000	$0.000
Total	**$2.511**	**$2.511**	**$0.000**	**$1.979**

PTSID: 0192J TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	17-May-19	18-Jul-19	30-Jun-20

Anticipated Completion at NTP: 31-Jul-20
# of months late: -1
% Construction Change Order: 3%
Design as Percent of Construction: 4%
Other as Percent of Construction: 26%

Roadway Departure Mitigation - Non-Freeway Roadside Improvements 2019 C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.135	$0.135	$0.000	$0.049
Construction	$1.100	$1.100	$0.000	$0.916
Other	$0.860	$0.860	$0.000	$0.490
Contingency	$0.100	$0.100	$0.000	$0.000
Total	**$2.195**	**$2.195**	**$0.000**	**$1.456**

PTSID: 0091T TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Nov-18	05-Feb-19	27-Nov-19

Anticipated Completion at NTP: 30-Apr-20
# of months late: -5
% Construction Change Order: -17%
Design as Percent of Construction: 12%
Other as Percent of Construction: 78%

SRTS - C-1A (Bar)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.134	$0.042	($0.092)	$0.000
Construction	$0.958	$1.081	$0.123	$0.959
Other	$0.735	$0.749	$0.014	$0.602
Contingency	$0.048	$0.003	($0.045)	$0.000
Total	**$1.875**	**$1.875**	**$0.000**	**$1.561**

PTSID: 2601U TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	20-Mar-19	14-May-19	04-Aug-20

Anticipated Completion at NTP: 31-Dec-20
# of months late: -5
% Construction Change Order: 13%
Design as Percent of Construction: 4%
Other as Percent of Construction: 69%

SRTS - C-2 (Nar)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.560	$0.588	$0.028	$0.539
Construction	$1.296	$1.307	$0.011	$1.265
Other	$0.565	$0.493	($0.073)	$0.322
Contingency	$0.060	$0.037	($0.024)	$0.000
Total	**$2.481**	**$2.424**	**($0.057)**	**$2.126**

PTSID: 0162G TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Feb-19	28-Jun-19	02-Nov-20

Anticipated Completion at NTP:	30-Jun-21
# of months late:	-8
% Construction Change Order:	5%
Design as Percent of Construction:	45%
Other as Percent of Construction:	38%

SRTS - C-3 (Smi, Wns)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.424	$0.443	$0.019	$0.355
Construction	$1.125	$1.205	$0.080	$1.013
Other	$0.569	$0.674	$0.105	$0.761
Contingency	$0.043	$0.043	$0.000	$0.000
Total	**$2.161**	**$2.365**	**$0.204**	**$2.129**

PTSID: 0162H TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Mar-19	16-May-19	09-Jul-20

Anticipated Completion at NTP:	30-Sep-20
# of months late:	-3
% Construction Change Order:	-9%
Design as Percent of Construction:	37%
Other as Percent of Construction:	56%

STC Misc Improvements 2018

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.500	$0.419	($0.081)	$0.415
Construction	$1.939	$1.550	($0.389)	$1.549
Other	$0.910	$0.880	($0.031)	$0.882
Contingency	$0.096	$0.000	($0.096)	$0.000
Total	**$3.445**	**$2.848**	**($0.597)**	**$2.846**

PTSID: 0080E TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	10-Oct-18	28-Jan-19	13-Dec-19

Anticipated Completion at NTP:	30-Jun-20
# of months late:	-7
% Construction Change Order:	-20%
Design as Percent of Construction:	27%
Other as Percent of Construction:	57%

STC Misc Improvements 2019

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.514	$0.514	$0.000	$0.439
Construction	$1.685	$1.770	$0.085	$1.708
Other	$0.914	$1.008	$0.094	$0.945
Contingency	$0.075	$0.000	($0.075)	$0.000
Total	**$3.188**	**$3.292**	**$0.104**	**$3.092**

PTSID: 2601H TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Sep-19	12-Dec-19	13-Nov-20

Anticipated Completion at NTP:	30-Jun-21
# of months late:	-8
% Construction Change Order:	9%
Design as Percent of Construction:	29%
Other as Percent of Construction:	57%

FFY 2020 PROJECTS
Insert A

FFY20

BRIDGE

Bridge Group 10 - I-295

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.835	$0.835	$0.000	$0.504
Construction	$12.971	$12.971	$0.000	$3.366
Other	$1.535	$1.535	$0.000	$0.872
Contingency	$0.840	$0.840	$0.000	$0.000
Total	**$16.181**	**$16.181**	**$0.000**	**$4.741**

PTSID: 0013R TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	13-Mar-20	15-Jan-21	Jul-22

Anticipated Completion at NTP:	31-Jul-22
# of months late:	0
% Construction Change Order:	1%
Design as Percent of Construction:	6%
Other as Percent of Construction:	12%

Bridge Group 43A - Mohegan

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.863	$0.863	$0.000	$0.738
Construction	$6.036	$6.036	$0.000	$1.667
Other	$3.361	$3.361	$0.000	$1.046
Contingency	$0.302	$0.302	$0.000	$0.000
Total	**$10.562**	**$10.562**	**$0.000**	**$3.452**

PTSID: 2601A TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	05-Mar-20	13-Jul-20	Apr-23

Anticipated Completion at NTP:	30-Apr-23
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	14%
Other as Percent of Construction:	56%

Bridge Group 49 - Henderson

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$6.500	$6.500	$0.000	$4.599
Construction	$65.964	$66.074	$0.110	$14.877
Other	$8.620	$8.620	$0.000	$2.430
Contingency	$3.298	$3.188	($0.110)	$0.000
Total	**$84.382**	**$84.382**	**$0.000**	**$21.907**

PTSID: 0017B TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	12-Mar-20	29-Oct-20	Jul-25

Anticipated Completion at NTP:	31-Jul-25
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	10%
Other as Percent of Construction:	13%

Bridge Group 53 - Union Village RR

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.946	$1.062	$0.116	$0.596
Construction	$3.426	$3.436	$0.010	$1.357
Other	$0.741	$0.741	$0.000	$0.855
Contingency	$0.130	$0.003	($0.127)	$0.000
Total	**$5.243**	**$5.243**	**$0.000**	**$2.807**

PTSID: 0145C TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	10-Mar-20	08-Jul-20	Apr-23

Anticipated Completion at NTP:	30-Apr-23
# of months late:	0
% Construction Change Order:	1%
Design as Percent of Construction:	31%
Other as Percent of Construction:	22%

Bridge Group 75T-5 - I-95 Viaduct NB

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$11.500	$11.500	$0.000	$7.337
Construction	$212.000	$213.373	$1.373	$53.338
Other	$21.500	$21.500	$0.000	$5.464
Contingency	$20.000	$18.627	($1.374)	$0.000
Total	**$265.000**	**$265.000**	**$0.000**	**$66.139**

PTSID: 0018B TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Nov-19	27-Jul-20	Sep-25

Anticipated Completion at NTP:	30-Sep-25
# of months late:	0
% Construction Change Order:	1%
Design as Percent of Construction:	5%
Other as Percent of Construction:	10%

PAVEMENT

2020 Crack Sealing Limited Access C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.048	$0.048	$0.000	$0.041
Construction	$1.373	$1.373	$0.000	$1.229
Other	$0.528	$0.528	$0.000	$0.361
Contingency	$0.050	$0.050	$0.000	$0.000
Total	**$2.000**	**$2.000**	**$0.000**	**$1.632**

PTSID: 2603B TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	14-Feb-20	04-Jun-20	01-Sep-20

Anticipated Completion at NTP:	30-Nov-20
# of months late:	-3
% Construction Change Order:	0%
Design as Percent of Construction:	4%
Other as Percent of Construction:	38%

2020 Paver Placed Elastomeric Surface Treatment C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.052	$0.052	$0.000	$0.050
Construction	$1.613	$1.613	$0.000	$1.330
Other	$0.420	$0.420	$0.000	$0.256
Contingency	$0.118	$0.118	$0.000	$0.000
Total	**$2.203**	**$2.203**	**$0.000**	**$1.636**

PTSID: 2602Z TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	14-Feb-20	09-Apr-20	07-Jul-20

Anticipated Completion at NTP:	30-Nov-20
# of months late:	-5
% Construction Change Order:	-43%
Design as Percent of Construction:	3%
Other as Percent of Construction:	26%

2020 Rubberized Asphalt Chip Seal C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.064	$0.064	$0.000	$0.063
Construction	$1.323	$1.323	$0.000	$1.148
Other	$0.305	$0.305	$0.000	$0.247
Contingency	$0.100	$0.100	$0.000	$0.000
Total	**$1.792**	**$1.792**	**$0.000**	**$1.458**

PTSID: 2603A TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	18-Feb-20	09-Apr-20	05-Apr-21

Anticipated Completion at NTP:	30-Jun-21
# of months late:	-3
% Construction Change Order:	-11%
Design as Percent of Construction:	5%
Other as Percent of Construction:	23%

ADA Improvements to Greene Lane

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.150	$0.150	$0.000	$0.114
Construction	$1.455	$1.455	$0.000	$1.214
Other	$0.722	$0.722	$0.000	$0.392
Contingency	$0.200	$0.200	$0.000	$0.000
Total	**$2.527**	**$2.527**	**$0.000**	**$1.721**

PTSID: 0078V TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Nov-19	27-Jan-20	25-Sep-20

Anticipated Completion at NTP:	30-Jun-21
# of months late:	-9
% Construction Change Order:	-4%
Design as Percent of Construction:	10%
Other as Percent of Construction:	50%

Danielson Pk (Rt 102 - West Greenville Rd)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.255	$0.255	$0.000	$0.221
Construction	$4.837	$4.837	$0.000	$3.975
Other	$1.088	$0.988	($0.100)	$0.650
Contingency	$0.242	$0.000	($0.242)	$0.000
Total	**$6.421**	**$6.080**	**($0.342)**	**$4.845**

PTSID: 0079P TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	11-Oct-19	04-Mar-20	25-Sep-20

Anticipated Completion at NTP:	31-Dec-20
# of months late:	-3
% Construction Change Order:	-4%
Design as Percent of Construction:	5%
Other as Percent of Construction:	20%

I-95 (Charles St - Lonsdale Ave)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.372	$0.372	$0.000	$0.283
Construction	$4.491	$4.491	$0.000	$3.912
Other	$3.244	$1.484	($1.760)	$0.605
Contingency	$0.374	$0.234	($0.140)	$0.000
Total	**$8.481**	**$6.581**	**($1.900)**	**$4.800**

PTSID: 0082D TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	12-Nov-19	13-Feb-20	25-Sep-20

Anticipated Completion at NTP:	30-Jun-21
# of months late:	-9
% Construction Change Order:	-1%
Design as Percent of Construction:	8%
Other as Percent of Construction:	33%

Rt 115 Main St. (Rt 116 To Jackson Flat Rd.)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.231	$0.231	$0.000	$0.000
Construction	$1.575	$1.575	$0.000	$1.488
Other	$0.461	$0.461	$0.000	$0.802
Contingency	$0.221	$0.221	$0.000	$0.000
Total	**$2.488**	**$2.488**	**$0.000**	**$2.290**

PTSID: 0173C TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	12-Nov-19	27-Jan-20	27-Oct-20

Anticipated Completion at NTP:	30-Jun-21
# of months late:	-8
% Construction Change Order:	0%
Design as Percent of Construction:	15%
Other as Percent of Construction:	29%

Rt 1A, Old Post Rd Charlestown

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.163	$0.163	$0.000	$0.156
Construction	$0.870	$0.870	$0.000	$0.761
Other	$0.689	$0.689	$0.000	$0.360
Contingency	$0.050	$0.050	$0.000	$0.000
Total	**$1.771**	**$1.771**	**$0.000**	**$1.277**

PTSID: 0172N TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	03-Jul-20	11-Sep-20	14-Dec-20

Anticipated Completion at NTP:	31-Dec-20
# of months late:	-1
% Construction Change Order:	-12%
Design as Percent of Construction:	19%
Other as Percent of Construction:	79%

Rt 5 - Lambert Lind Hwy C-1 (Mayfield Ave - I-95)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.033	$1.033	$0.000	$1.032
Construction	$14.071	$14.071	$0.000	$6.271
Other	$4.275	$4.275	$0.000	$2.935
Contingency	$0.586	$0.586	$0.000	$0.000
Total	**$19.965**	**$19.965**	**$0.000**	**$10.239**

PTSID: 0079B TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	25-Mar-20	13-Aug-20	Jun-23

Anticipated Completion at NTP:	30-Jun-23
# of months late:	0
% Construction Change Order:	5%
Design as Percent of Construction:	7%
Other as Percent of Construction:	30%

TRAFFIC

HSIP - Crosswalk & Sign Enhancements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.341	$0.341	$0.000	$0.178
Construction	$1.460	$1.486	$0.027	$0.979
Other	$1.011	$0.984	($0.027)	$0.555
Contingency	$0.080	$0.080	$0.000	$0.000
Total	**$2.892**	**$2.892**	**$0.000**	**$1.713**

PTSID: 0091P TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Jun-20	28-Aug-20	Jun-22

Anticipated Completion at NTP:	30-Jun-22
# of months late:	0
% Construction Change Order:	1%
Design as Percent of Construction:	23%
Other as Percent of Construction:	66%

HSIP - Crosswalk & Signal Improvements 2020

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.800	$0.800	$0.000	$0.261
Construction	$1.393	$1.413	$0.020	$1.071
Other	$1.506	$1.506	$0.000	$0.455
Contingency	$0.070	$0.049	($0.020)	$0.000
Total	**$3.767**	**$3.767**	**$0.000**	**$1.786**

PTSID: 2603P TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-May-20	14-Aug-20	Dec-22

Anticipated Completion at NTP:	31-Dec-22
# of months late:	0
% Construction Change Order:	2%
Design as Percent of Construction:	57%
Other as Percent of Construction:	107%

HSIP - Intersection Safety Improvements - 2020

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.221	$0.221	$0.000	$0.202
Construction	$0.933	$0.933	$0.000	$0.769
Other	$0.409	$0.409	$0.000	$0.411
Contingency	$0.094	$0.094	$0.000	$0.000
Total	**$1.656**	**$1.656**	**$0.000**	**$1.383**

PTSID: 0153K TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	25-Aug-20	29-Oct-20	30-Aug-21

Anticipated Completion at NTP:	31-Dec-21
# of months late:	-4
% Construction Change Order:	0%
Design as Percent of Construction:	24%
Other as Percent of Construction:	44%

HSIP - Roadway Departure Mitigation - 2020

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.155	$0.155	$0.000	$0.038
Construction	$2.291	$2.291	$0.000	$2.133
Other	$0.635	$0.635	$0.000	$0.178
Contingency	$0.115	$0.115	$0.000	$0.000
Total	**$3.196**	**$3.196**	**$0.000**	**$2.349**

PTSID: 2601Y TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	06-Mar-20	23-Jun-20	16-Oct-20

Anticipated Completion at NTP:	31-May-21
# of months late:	-8
% Construction Change Order:	-7%
Design as Percent of Construction:	7%
Other as Percent of Construction:	28%

HSIP - Signalization of Allens Ave. C-5

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.206	$0.118	($0.089)	$0.071
Construction	$3.084	$3.134	$0.050	$2.390
Other	$1.255	$1.679	$0.423	$1.252
Contingency	$0.155	$0.006	($0.149)	$0.000
Total	**$4.700**	**$4.936**	**$0.236**	**$3.712**

PTSID: 0070I TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Apr-20	07-Jul-20	05-Nov-21

Anticipated Completion at NTP:	31-Dec-21
# of months late:	-2
% Construction Change Order:	0%
Design as Percent of Construction:	4%
Other as Percent of Construction:	54%

STC – I-295 SB at Bald Hill Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.409	$0.409	$0.000	$0.209
Construction	$1.270	$1.270	$0.000	$0.960
Other	$1.195	$1.195	$0.000	$0.546
Contingency	$0.113	$0.113	$0.000	$0.000
Total	**$2.987**	**$2.987**	**$0.000**	**$1.715**

PTSID: 2602L TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Sep-20	15-Jan-21	20-Oct-21

Anticipated Completion at NTP:	31-May-22
# of months late:	-7
% Construction Change Order:	0%
Design as Percent of Construction:	32%
Other as Percent of Construction:	94%

STC Improvements - 2020

	Budget			Spent
	Initial	**Projected**	**Difference**	**To Date**
Design	$0.294	$0.294	$0.000	$0.227
Construction	$0.974	$0.974	$0.000	$0.838
Other	$0.845	$0.845	$0.000	$0.788
Contingency	$0.097	$0.097	$0.000	$0.000
Total	**$2.210**	**$2.210**	**$0.000**	**$1.853**

PTSID: 2602M TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	21-Jul-20	28-Sep-20	26-Aug-21

Anticipated Completion at NTP:	31-Dec-21
# of months late:	-4
% Construction Change Order:	5%
Design as Percent of Construction:	30%
Other as Percent of Construction:	87%

FFY 2021 PROJECTS
Insert A

FFY21
BRIDGE

Rt 146 Reconstruction

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$5.800	NA	$2.053
Construction	NA	$120.000	NA	$0.000
Other	NA	$12.200	NA	$0.510
Contingency	NA	$12.000	NA	$0.000
Total	NA	**$150.000**	NA	**$2.562**

PTSID: 2603N TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Jul-21	Feb-22	Aug-26

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	5%
Other as Percent of Construction:	10%

Bridge Group 32 – I-95

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$2.460	$2.460	$0.000	$2.275
Construction	$29.000	$29.000	$0.000	$3.630
Other	$4.330	$4.330	$0.000	$1.119
Contingency	$2.000	$2.000	$0.000	$0.000
Total	**$37.790**	**$37.790**	**$0.000**	**$7.023**

PTSID: 2603F TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	13-Nov-20	05-Feb-21	Nov-23

Anticipated Completion at NTP:	30-Nov-23
# of months late:	0
% Construction Change Order:	2%
Design as Percent of Construction:	8%
Other as Percent of Construction:	15%

Bridge Group 35 - I-295

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.874	$1.874	$0.000	$1.134
Construction	$9.182	$9.182	$0.000	$0.400
Other	$4.037	$4.037	$0.000	$0.210
Contingency	$0.684	$0.684	$0.000	$0.000
Total	**$15.777**	**$15.777**	**$0.000**	**$1.743**

PTSID: 0016N TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	18-Jun-21	07-Sep-21	Aug-24

Anticipated Completion at NTP:	31-Aug-24
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	20%
Other as Percent of Construction:	44%

Bridge Group 45C_H - Cottrell

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.876	$0.876	$0.000	$0.751
Construction	$2.620	$2.620	$0.000	$0.074
Other	$1.753	$1.753	$0.000	$0.116
Contingency	$0.270	$0.270	$0.000	$0.000
Total	**$5.519**	**$5.519**	**$0.000**	**$0.942**

PTSID: 2602X TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	16-Jul-21	24-Sep-21	Apr-23

Anticipated Completion at NTP:	30-Apr-23
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	33%
Other as Percent of Construction:	67%

Bridge Group 51B - Rt 37 C-3

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$3.717	NA	$1.575
Construction	NA	$63.304	NA	$0.000
Other	NA	$11.480	NA	$0.267
Contingency	NA	$6.500	NA	$0.000
Total	NA	**$85.000**	NA	**$1.843**

PTSID: 0013D TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	11-Aug-21	Mar-22	Nov-26

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	6%
Other as Percent of Construction:	18%

Bridge Group 57J - Browning Mill

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.428	$0.428	$0.000	$0.378
Construction	$0.600	$0.600	$0.000	$0.405
Other	$0.909	$0.909	$0.000	$0.496
Contingency	$0.107	$0.107	$0.000	$0.000
Total	**$2.044**	**$2.044**	**$0.000**	**$1.279**

PTSID: 0201L TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	08-Jan-21	15-Mar-21	14-Oct-21

Anticipated Completion at NTP:	31-Dec-21
# of months late:	-3
% Construction Change Order:	0%
Design as Percent of Construction:	71%
Other as Percent of Construction:	152%

Bridge Group 57T-10 - I-195 Washington North Phase 2 (Re-advertised)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$3.100	$3.100	$0.000	$2.362
Construction	$59.488	$59.488	$0.000	$0.000
Other	$9.510	$9.510	$0.000	$0.629
Contingency	$5.950	$5.950	$0.000	$0.000
Total	**$78.048**	**$78.048**	**$0.000**	**$2.991**

PTSID: 2604M TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	17-Mar-21	01-Sep-21	Aug-26

Anticipated Completion at NTP:	31-Aug-26
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	5%
Other as Percent of Construction:	16%

Bridge Group 59C - Reservoir Ave RR

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$2.078	$2.078	$0.000	$1.675
Construction	$7.889	$7.889	$0.000	$2.392
Other	$4.154	$4.154	$0.000	$0.922
Contingency	$0.400	$0.400	$0.000	$0.000
Total	**$14.521**	**$14.521**	**$0.000**	**$4.990**

PTSID: 0014N TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Dec-20	30-Mar-21	Dec-22

Anticipated Completion at NTP:	31-Dec-22
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	26%
Other as Percent of Construction:	53%

Bridge Group 69E - Hunts Mills

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.618	NA	$0.661
Construction	NA	$5.700	NA	$0.000
Other	NA	$1.666	NA	$0.270
Contingency	NA	$0.540	NA	$0.000
Total	NA	**$8.524**	NA	**$0.931**

PTSID: 0032B TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	13-Sep-21	Jan-22	Oct-23

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	11%
Other as Percent of Construction:	29%

OPERATING

Salt Storage Facility - Pawtucket

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.130	$0.130	$0.000	$0.114
Construction	$1.860	$1.860	$0.000	$0.000
Other	$0.210	$0.210	$0.000	$0.030
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$2.275**	**$2.275**	**$0.000**	**$0.144**

PTSID: 0131N TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-May-21	19-Aug-21	Sep-22

Anticipated Completion at NTP:	30-Sep-22
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	7%
Other as Percent of Construction:	11%

PAVEMENT

2021 Crack Sealing North, South, Central Regions C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.054	$0.054	$0.000	$0.047
Construction	$0.841	$0.841	$0.000	$0.000
Other	$0.590	$0.590	$0.000	$0.183
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$1.560**	**$1.560**	**$0.000**	**$0.231**

PTSID: 2604C TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	17-Mar-21	27-May-21	15-Sep-21

Anticipated Completion at NTP:	30-Nov-21
# of months late:	-3
% Construction Change Order:	0%
Design as Percent of Construction:	6%
Other as Percent of Construction:	70%

2021 Paver Placed Surface Treatment C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.062	$0.062	$0.000	$0.053
Construction	$1.934	$3.234	$1.300	$2.608
Other	$0.575	$0.750	$0.175	$0.488
Contingency	$0.100	$0.125	$0.025	$0.000
Total	**$2.671**	**$4.171**	**$1.500**	**$3.149**

PTSID: 2604A TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	19-Mar-21	04-Jun-21	28-Oct-21

Anticipated Completion at NTP:	30-Nov-21
# of months late:	-1
% Construction Change Order:	69%
Design as Percent of Construction:	2%
Other as Percent of Construction:	23%

2021 Rubberized Asphalt Chip Seal C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.053	$0.053	$0.000	$0.044
Construction	$1.164	$1.164	$0.000	$0.944
Other	$0.400	$0.400	$0.000	$0.141
Contingency	$0.050	$0.050	$0.000	$0.000
Total	**$1.667**	**$1.667**	**$0.000**	**$1.128**

PTSID: 2604B TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	17-Mar-21	17-May-21	Jun-22

Anticipated Completion at NTP:	30-Jun-22
# of months late:	0
% Construction Change Order:	-3%
Design as Percent of Construction:	5%
Other as Percent of Construction:	34%

Birch Swamp & Schoolhouse Rd (Market St - Long Ln)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.458	$0.458	$0.000	$0.341
Construction	$3.698	$3.698	$0.000	$0.341
Other	$1.543	$1.643	$0.100	$0.216
Contingency	$0.300	$0.200	($0.100)	$0.000
Total	**$6.000**	**$6.000**	**$0.000**	**$0.898**

PTSID: 0083R TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-May-21	26-Jul-21	May-23

Anticipated Completion at NTP:	31-May-23
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	12%
Other as Percent of Construction:	44%

I-195 Relocation - C-19 - Parks/Bridge Compltion

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.300	$0.300	$0.000	$0.206
Construction	$0.500	$0.500	$0.000	$0.072
Other	$0.644	$0.644	$0.000	$0.178
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$1.519**	**$1.519**	**$0.000**	**$0.456**

PTSID: 0012X TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Apr-21	09-Jul-21	30-Nov-21

Anticipated Completion at NTP:	30-Jun-22
# of months late:	-7
% Construction Change Order:	0%
Design as Percent of Construction:	60%
Other as Percent of Construction:	129%

I-95 SB High Speed Lane Resurfacing

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.035	$0.035	$0.000	$0.028
Construction	$0.353	$0.219	($0.134)	$0.202
Other	$0.221	$0.251	$0.030	$0.176
Contingency	$0.035	$0.139	$0.104	$0.000
Total	**$0.644**	**$0.643**	**$0.000**	**$0.406**

PTSID: 2604D TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	12-Dec-20	24-Mar-21	21-May-21

Anticipated Completion at NTP:	30-Jun-21
# of months late:	-1
% Construction Change Order:	-3%
Design as Percent of Construction:	16%
Other as Percent of Construction:	114%

Pell Bridge Ramps - Phase 2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$6.400	$6.400	$0.000	$5.090
Construction	$57.979	$57.979	$0.000	$4.701
Other	$8.200	$8.200	$0.000	$4.436
Contingency	$2.000	$2.000	$0.000	$0.000
Total	**$74.579**	**$74.579**	**$0.000**	**$14.227**

PTSID: 0050B TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Nov-20	01-Jun-21	Dec-24

Anticipated Completion at NTP:	31-Dec-24
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	11%
Other as Percent of Construction:	14%

STORMWATER

Rt 1 - Post Rd (NKS) - Drainage

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.169	$1.169	$0.000	$1.090
Construction	$5.536	$5.536	$0.000	$0.868
Other	$3.557	$3.557	$0.000	$1.029
Contingency	$0.280	$0.280	$0.000	$0.000
Total	**$10.542**	**$10.542**	**$0.000**	**$2.987**

PTSID: 2601W TYPE: STORMWATER ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Jan-21	12-Apr-21	May-23

Anticipated Completion at NTP:	31-May-23
# of months late:	0
% Construction Change Order:	1%
Design as Percent of Construction:	21%
Other as Percent of Construction:	64%

TRAFFIC

HSIP - Intersection Safety - Route 6 & 7

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.335	$0.335	$0.000	$0.265
Construction	$2.547	$2.547	$0.000	$0.847
Other	$1.688	$1.688	$0.000	$0.435
Contingency	$0.060	$0.060	$0.000	$0.000
Total	**$4.630**	**$4.630**	**$0.000**	**$1.546**

PTSID: 0091U TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Dec-20	24-Mar-21	Sep-22

Anticipated Completion at NTP:	30-Sep-22
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	13%
Other as Percent of Construction:	66%

HSIP - Intersection Safety - Rt 37 & Natick Ave

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.166	$0.166	$0.000	$0.000
Construction	$2.019	$2.108	$0.089	$1.882
Other	$0.690	$0.690	$0.000	$0.636
Contingency	$0.125	$0.036	($0.089)	$0.000
Total	**$3.000**	**$3.000**	**$0.000**	**$2.518**

PTSID: 2604G TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Oct-20	15-Jan-21	01-Nov-21

Anticipated Completion at NTP:	30-Sep-21
# of months late:	1
% Construction Change Order:	8%
Design as Percent of Construction:	8%
Other as Percent of Construction:	33%

HSIP - Roadway Departure Mitigation - 2021

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.125	$0.125	$0.000	$0.102
Construction	$0.900	$0.900	$0.000	$0.268
Other	$1.605	$1.605	$0.000	$0.126
Contingency	$0.250	$0.250	$0.000	$0.000
Total	**$2.880**	**$2.880**	**$0.000**	**$0.496**

PTSID: 2603S TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	19-Feb-21	23-Apr-21	Jun-22

Anticipated Completion at NTP:	31-Dec-21
# of months late:	6
% Construction Change Order:	0%
Design as Percent of Construction:	14%
Other as Percent of Construction:	178%

Intersection Safety Improvements 2019 C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.540	$0.540	$0.000	$0.392
Construction	$4.615	$4.615	$0.000	$0.000
Other	$1.370	$1.370	$0.000	$0.146
Contingency	$0.240	$0.240	$0.000	$0.000
Total	**$6.765**	**$6.765**	**$0.000**	**$0.539**

PTSID: 0025Z TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Sep-21	29-Dec-21	May-23

Anticipated Completion at NTP:	31-May-23
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	12%
Other as Percent of Construction:	30%

Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.105	$0.105	$0.000	$0.026
Construction	$0.926	$0.926	$0.000	$0.000
Other	$1.100	$1.100	$0.000	$0.023
Contingency	$0.000	$0.000	$0.000	$0.000
Total	**$2.130**	**$2.130**	**$0.000**	**$0.049**

PTSID: 0011U TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Sep-21	15-Dec-21	Dec-22

Anticipated Completion at NTP:	31-Dec-22
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	11%
Other as Percent of Construction:	119%

SRTS - C-4 (Wrn)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.786	$0.786	$0.000	$0.533
Construction	$3.746	$3.746	$0.000	$0.000
Other	$1.118	$1.118	$0.000	$0.119
Contingency	$0.200	$0.200	$0.000	$0.000
Total	**$5.850**	**$5.850**	**$0.000**	**$0.651**

PTSID: 0162D TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	26-Feb-21	15-Dec-21	Aug-23

Anticipated Completion at NTP:	31-Aug-23
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	21%
Other as Percent of Construction:	30%

FFY 2022 PROJECTS
Insert A

FFY22

BRIDGE

Barrington & Warren Bike Path Bridges

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.730	NA	$0.788
Construction	NA	$7.000	NA	$0.183
Other	NA	$1.490	NA	$0.257
Contingency	NA	$0.780	NA	$0.000
Total	NA	**$10.000**	NA	**$1.227**

PTSID: 0188A TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-Dec-21	Jun-22	Nov-25

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	10%
Other as Percent of Construction:	21%

Bridge Group 04_R - Huntington

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$5.139	NA	$2.267
Construction	NA	$64.125	NA	$0.000
Other	NA	$18.611	NA	$0.131
Contingency	NA	$7.125	NA	$0.000
Total	NA	**$95.000**	NA	**$2.398**

PTSID: 2603M TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Sep-22	Dec-22	Jun-28

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	8%
Other as Percent of Construction:	29%

Bridge Group 13B - Rt 146 C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.570	NA	$0.380
Construction	NA	$4.200	NA	$0.000
Other	NA	$1.130	NA	$0.035
Contingency	NA	$0.420	NA	$0.000
Total	NA	**$6.320**	NA	**$0.416**

PTSID: 0031Z TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Feb-22	May-22	Dec-23

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	14%
Other as Percent of Construction:	27%

Bridge Group 14 - Rt 99

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$2.372	NA	$0.056
Construction	NA	$33.075	NA	$0.000
Other	NA	$9.878	NA	$0.009
Contingency	NA	$3.675	NA	$0.000
Total	NA	**$49.000**	NA	**$0.065**

PTSID: 0013T TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Aug-22	Nov-22	Dec-24

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	7%
Other as Percent of Construction:	30%

Bridge Group 33A - I-295 Providence St.

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$1.124	NA	$0.269
Construction	NA	$8.100	NA	$0.000
Other	NA	$1.267	NA	$0.019
Contingency	NA	$0.510	NA	$0.000
Total	NA	**$11.000**	NA	**$0.288**

PTSID: 2603G TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Mar-22	Jun-22	Jun-24

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	14%
Other as Percent of Construction:	16%

Bridge Group 37 - I-295 Mendon

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.879	NA	$0.034
Construction	NA	$10.000	NA	$0.000
Other	NA	$1.688	NA	$0.002
Contingency	NA	$0.800	NA	$0.000
Total	NA	**$13.367**	NA	**$0.036**

PTSID: 0016Q TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Feb-22	May-22	Sep-24

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	9%
Other as Percent of Construction:	17%

Bridge Group 39 - Rt 146

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$2.705	NA	$1.641
Construction	NA	$26.500	NA	$0.000
Other	NA	$3.006	NA	$0.065
Contingency	NA	$0.501	NA	$0.000
Total	NA	**$32.712**	NA	**$1.706**

PTSID: 0016R TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Feb-22	May-22	Sep-24

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	10%
Other as Percent of Construction:	11%

Bridge Group 42A

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.559	NA	$0.066
Construction	NA	$5.400	NA	$0.000
Other	NA	$1.488	NA	$0.120
Contingency	NA	$0.554	NA	$0.000
Total	NA	**$8.000**	NA	**$0.186**

PTSID: 0016U TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Oct-21	Jan-22	Jul-23

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	10%
Other as Percent of Construction:	28%

Bridge Group 45B_H - Kings Factory

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.480	NA	$0.364
Construction	NA	$2.600	NA	$0.000
Other	NA	$1.010	NA	$0.120
Contingency	NA	$0.210	NA	$0.000
Total	NA	**$4.300**	NA	**$0.485**

PTSID: 2602W TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Oct-21	Jan-22	Jul-23

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	18%
Other as Percent of Construction:	39%

Bridge Group 54B - Rt 138 Kingston Station RR

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$1.250	NA	$1.036
Construction	NA	$13.000	NA	$0.000
Other	NA	$4.865	NA	$0.193
Contingency	NA	$0.652	NA	$0.000
Total	NA	**$19.767**	NA	**$1.229**

PTSID: 0139D TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Sep-22	Dec-22	Dec-27

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	10%
Other as Percent of Construction:	37%

PAVEMENT

2022 Crack Sealing C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.060	NA	$0.000
Construction	NA	$1.350	NA	$0.000
Other	NA	$0.540	NA	$0.000
Contingency	NA	$0.050	NA	$0.000
Total	NA	**$2.000**	NA	**$0.000**

PTSID: 2605C TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Mar-22	Jun-22	Nov-22

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	4%
Other as Percent of Construction:	40%

2022 Paver Placed Surface Treatment C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.065	NA	$0.000
Construction	NA	$1.800	NA	$0.000
Other	NA	$0.495	NA	$0.000
Contingency	NA	$0.100	NA	$0.000
Total	NA	**$2.460**	NA	**$0.000**

PTSID: 2605A TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Mar-22	Jun-22	Nov-22

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	4%
Other as Percent of Construction:	28%

2022 Rubberized Asphalt Chip Seal C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.065	NA	$0.000
Construction	NA	$1.150	NA	$0.000
Other	NA	$0.360	NA	$0.000
Contingency	NA	$0.050	NA	$0.000
Total	NA	**$1.625**	NA	**$0.000**

PTSID: 2605B TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Mar-22	Jun-22	Jun-23

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	6%
Other as Percent of Construction:	31%

Airport Connector & Rt 1/1A Post Rd.

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.575	NA	$0.302
Construction	NA	$10.700	NA	$0.000
Other	NA	$1.690	NA	$0.029
Contingency	NA	$1.600	NA	$0.000
Total	NA	**$14.565**	NA	**$0.331**

PTSID: 0074Q TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Feb-22	Jun-22	Oct-23

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	5%
Other as Percent of Construction:	16%

Boston Neck Rd & South County Tr

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.537	NA	$0.131
Construction	NA	$26.108	NA	$0.000
Other	NA	$5.262	NA	$0.046
Contingency	NA	$1.853	NA	$0.000
Total	NA	**$33.760**	NA	**$0.176**

PTSID: 0082S TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Aug-22	Feb-23	Jun-25

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	2%
Other as Percent of Construction:	20%

East Shore Expwy & Wampanoag Tr

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.439	NA	$0.295
Construction	NA	$11.686	NA	$0.000
Other	NA	$1.226	NA	$0.074
Contingency	NA	$0.200	NA	$0.000
Total	NA	**$13.550**	NA	**$0.368**

PTSID: 0082N TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	16-Nov-21	Feb-22	Apr-23

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	4%
Other as Percent of Construction:	10%

Interstate Resurfacing (I-95 and I-295)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$2.040	NA	$0.000
Construction	NA	$18.400	NA	$0.000
Other	NA	$4.759	NA	$0.000
Contingency	NA	$2.043	NA	$0.000
Total	NA	**$27.242**	NA	**$0.000**

PTSID: 2605G TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Sep-22	Jan-23	Jun-24

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	11%
Other as Percent of Construction:	26%

Rt 138A - Aquidneck Ave (E Main Rd - Green End Ave)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.586	NA	$0.569
Construction	NA	$5.400	NA	$0.000
Other	NA	$1.746	NA	$0.332
Contingency	NA	$0.660	NA	$0.000
Total	NA	**$8.391**	NA	**$0.901**

PTSID: 0082U TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	16-Dec-21	Mar-22	Aug-23

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	11%
Other as Percent of Construction:	32%

TRAFFIC

HSIP - High Risk Rural Roads Improvements 2021

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.158	NA	$0.048
Construction	NA	$1.940	NA	$0.000
Other	NA	$0.656	NA	$0.013
Contingency	NA	$0.291	NA	$0.000
Total	NA	**$3.045**	NA	**$0.061**

PTSID: 2604N TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Feb-22	Apr-22	Jul-23

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	8%
Other as Percent of Construction:	34%

HSIP - Intersection & Crosswalk - East-South - 2022

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.407	NA	$0.000
Construction	NA	$2.640	NA	$0.000
Other	NA	$1.012	NA	$0.009
Contingency	NA	$0.341	NA	$0.000
Total	NA	**$4.400**	NA	**$0.009**

PTSID: 2604P TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	May-22	Aug-22	Dec-23

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	15%
Other as Percent of Construction:	38%

HSIP - Intersection & Crosswalk - North-Central - 2022

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.525	NA	$0.141
Construction	NA	$4.725	NA	$0.000
Other	NA	$1.225	NA	$0.012
Contingency	NA	$0.525	NA	$0.000
Total	NA	**$7.000**	NA	**$0.154**

PTSID: 2604Q TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	May-22	Aug-22	Dec-23

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	11%
Other as Percent of Construction:	26%

HSIP - Intersection & Crosswalk Improvements East Bay - 2021

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.403	NA	$0.235
Construction	NA	$2.323	NA	$0.000
Other	NA	$0.984	NA	$0.027
Contingency	NA	$0.290	NA	$0.000
Total	NA	**$4.000**	NA	**$0.262**

PTSID: 2603U TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Jan-22	Apr-22	Jun-23

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	17%
Other as Percent of Construction:	42%

HSIP - Intersection & Crosswalks Central-South - 2022

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.435	NA	$0.320
Construction	NA	$2.900	NA	$0.000
Other	NA	$0.891	NA	$0.060
Contingency	NA	$0.315	NA	$0.000
Total	NA	**$4.541**	NA	**$0.379**

PTSID: 2603T TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	17-Nov-21	Feb-22	Oct-23

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	15%
Other as Percent of Construction:	31%

Rt 146 Guide Signs - C-2 (Re-advertised)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.035	NA	$0.000
Construction	NA	$3.900	NA	$0.000
Other	NA	$0.871	NA	$0.001
Contingency	NA	$0.195	NA	$0.000
Total	NA	**$5.001**	NA	**$0.001**

PTSID: 2604R TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Oct-21	Feb-22	Jun-24

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	1%
Other as Percent of Construction:	22%

TRANSIT

Pawtucket/Central Falls Transit Center Parking Lot

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.323	NA	$0.000
Construction	NA	$1.500	NA	$0.000
Other	NA	$3.177	NA	$3.039
Contingency	NA	$0.000	NA	$0.000
Total	NA	**$5.000**	NA	**$3.039**

PTSID: 9009B TYPE: TRANSIT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Mar-22	May-22	Oct-22

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	22%
Other as Percent of Construction:	212%

Providence Station Improvements SOGR

	Budget			Spent
	Initial	**Projected**	**Difference**	**To Date**
Design	NA	$2.500	NA	$3.388
Construction	NA	$20.707	NA	$0.000
Other	NA	$1.793	NA	$0.696
Contingency	NA	$0.000	NA	$0.000
Total	NA	**$25.000**	NA	**$4.085**

PTSID: 9005V TYPE: TRANSIT ☐ Legacy

Schedule:	**Advertise**	**NTP**	**Complete**
	Mar-22	Jun-22	Dec-22

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	12%
Other as Percent of Construction:	9%

Project Summary Lists
Insert A

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule: Advertise	Schedule: NTP	Schedule: Sub Complete	Construction Budget ($M)
FFY17									
BRIDGE									
0170C	Baker Pines Bridge No. 593	RIC	A-1	1	0	May-17	Feb-18	Jun-21	$7.5
0114L	Central RI Bridges - Group 12 (29 Bridges)	CHA;COV;CRA;EGR;HOP;PVD;RIC;WAR;WGR;WST	A-1	0	28	Sep-17	Jan-18	Nov-19	$6.0
0114S	Cumberland I-295 Corridor Bridges (37T - I)	CUM	A-1	4	0	Apr-17	Dec-17	Aug-20	$16.0
0168H	Hope Valley Bridges (69D)	COV;FOS;HOP;RIC	A-1	0	5	Jul-17	Oct-17	Sep-19	$2.1
0143W	Horton Farm Bridge No. 472 (57M)	EPR	A-1	1	0	Sep-17	Feb-18	Aug-19	$13.7
0013M	I-195 Corridor Bridges (77)	EPR;PVD	A-2	2	3	Sep-17	Jan-18	Jun-19	$12.8
0114U	I-295 Bridges Contract 2	JOH	A-2	6	0	Sep-17	Mar-18	Jul-20	$34.5
0114T	I-295 Bridges Contract I	CRA	A-2	4	0	Sep-17	Mar-18	Dec-20	$20.1
0114R	I-95 Corridor Bridge Nos. 56101, 56121, 56201, 56221 (3T	PAW	A-2	4	0	Sep-17	Mar-18	Jun-22	$21.0
0114P	I-95 North & South Bridges at Toll Gate Road Nos. 683, 68	WAR	A-2	2	0	Sep-17	Mar-18	Apr-21	$19.3
0114N	Oxford Street Bridge No. 653 (2T)	PVD	A-3	1	0	Aug-17	Feb-18	Dec-19	$8.9
0016J	Pine Street Bridge No. 548 (31)	PAW	A-3	1	0	Sep-17	Dec-17	Nov-18	$7.2
0027B	Reconstruction of the Route 6/10 Interchange	PVD	A-3	9	0	May-17	Dec-17	Nov-23	$269.8
0013L	Route 146 Corridor Bridges (38)	NSM	A-3	2	0	Sep-17	Jan-18	Nov-19	$7.4
0014F	Simmonsville Bridge No. 326 (57C)	JOH	A-3	1	0	Sep-17	Jan-18	Apr-19	$1.6
0168C	Victory Highway Bridge No. 589 (71)	WGR	A-4	1	0	Aug-17	Oct-17	Jul-20	$12.5
0114K	Wood River Valley Bridge No. 404, I-95 North & South (7T	HOP;RIC	A-4	1	0	Apr-17	Jan-18	Aug-20	$12.1
				40	**36**				**$473**
PAVEMENT									
0173U	1 R Improvements to Winsor Avenue	JOH;SCI	A-6	0	0	Sep-17	Jan-18	Jul-18	$1.1
0007C	East Main Road 1R Improvements	POR	A-6	0	0	Dec-16	Apr-17	Dec-18	$6.6
0088A	I-95 Resurfacing (Rt 2 to Service Avenue)	WAR	A-6	0	0	Jul-17	Oct-17	Oct-18	$6.7
0082C	I-95 Resurfacing, C-2 (Pawtucket)	PAW	A-6	0	0	Jul-17	Oct-17	Sep-18	$3.0
0081D	Improvements to US Route 1 (South Kingstown)	SKS	A-6	0	0	Sep-17	Feb-18	Aug-18	$5.0
0081K	Pavement Preservation to Rt 1A (Newport Ave)	PAW	A-7	0	0	Sep-17	Jan-18	Dec-18	$3.1
0081W	Route 146 Improvements	LIN;NPR;PVD	A-7	0	0	Feb-17	May-17	Nov-17	$4.5
0081R	Route 24 Improvements	POR	A-7	0	0	Jun-17	Oct-17	Oct-18	$5.2
0166H	Route 4 Improvements, C-2	EGR;NKS;WAR	A-7	0	0	Oct-16	Jan-17	May-18	$4.1
0173S	Snell Road Improvements	LCM	A-7	0	0	Jul-17	Oct-17	Dec-17	$0.9
0173Z	US Route 6 Hartford Ave	JOH;SCI	A-8	0	0	Sep-17	Dec-17	Dec-18	$6.0
0165V	Woodville Road Improvements	HOP;RIC	A-8	0	0	Aug-17	Oct-17	Sep-18	$2.4
				0	**0**				**$49**
TRAFFIC									
0025E	Coventry - Local Safety Improvements	COV	A-9	0	0	May-17	Sep-17	May-18	$0.0
0025F	Cranston - Local Safety Improvements	CRA	A-9	0	0	Aug-17	Nov-17	Nov-18	$0.5
0153T	Diamond Hill Road Improvements at Mendon Road	WNS	A-9	0	0	Sep-17	Jan-18	Jun-19	$1.6
0025J	High Friction Surface Treatments 2016	STATEWIDE	A-9	0	0	Jan-17	Apr-17	Sep-17	$0.6
0073Z	HSIP-Intersection Safety Improvements to Route 108 at Cu	SKS	A-9	0	0	Sep-17	Jan-18	Sep-18	$0.7
0061K	Improvements to Rt 44/100 Intersection and Chepachet Riv	GLO	A-10	0	0	Jan-17	Mar-17	May-18	$1.5
0011D	Intersection Safety Improvements Newport, Warwick, Johns	JOH;NPT;WAR	A-10	0	0	Sep-17	Jan-18	Nov-18	$1.1
0025P	Statewide Road Diet 2017	STATEWIDE	A-10	0	0	Aug-17	Nov-17	Aug-18	$0.6
0072J	Traffic Signal Optimization, C-3, 2016	STATEWIDE	A-10	0	0	Feb-17	May-17	Jun-18	$1.4
				0	**0**				**$8**

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
TAP/OTHER									
0021U	Blackstone Bikeway 8C	NSM;WNS	A-8	0	0	Jun-17	Sep-17	Nov-18	$2.8
0006A	Rhodeworks Toll Facilities	STATEWIDE	A-8	0	0	Dec-16	Dec-17	Dec-22	$46.3
				0	**0**				**$49**
STORMWATER									
0166M	High Street/Kingstown Road Stormwater Mitigation	SKS	A-8	0	0	Mar-17	Jun-17	Sep-17	$0.2
				0	**0**				**$0**
OPERATING									
0084C	2017 Crack Sealing Limited Access	STATEWIDE	A-4	0	0	Apr-17	Jul-17	Sep-17	$0.5
0084B	2017 Crack Sealing North and East Regions	STATEWIDE	A-4	0	0	Apr-17	Jul-17	Sep-17	$0.5
0084A	2017 Crack Sealing South and Central Regions	STATEWIDE	A-4	0	0	Apr-17	Jul-17	Oct-17	$0.6
0086Y	2017 Paver Placed Elastomeric Surface Treatment	LIN;RIC;SKS;TIV	A-5	0	0	Apr-17	Jun-17	Dec-17	$1.2
0086X	2017 Rubberized Asphalt Chip Sealing	COV;FOS;GLO;HOP;SCI;SKS	A-5	0	0	Apr-17	Jul-17	Jun-18	$2.0
0073M	2017-2018 Statewide Pavement Striping -North	BUR;CFA;CUM;GLO;LIN;NPR;NSM;PAW;SMI;WNS	A-5	0	0	Feb-17	May-17	Oct-18	$1.8
0201V	I-95 Corridor Preservation - Bridge Washing (58C)	CRA;PVD;WAR	A-5	7	18	May-17	Jul-17	May-19	$5.3
0073J	Statewide Pavement Striping Eastbay 17-18	STATEWIDE	A-5	0	0	Feb-17	May-17	Aug-18	$1.9
				7	**18**				**$14**
				47	**54**				**$592**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	0	3	46	49

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
FFY18									
BRIDGE									
0013F	Bridge Group 05 - EGR, EXE, WAR, WGR	EGR;EXE;WAR;WGR	A-11	0	6	Sep-18	Dec-18	Oct-20	$7.4
0013P	Bridge Group 06 - PVD	PVD	A-11	0	7	Sep-18	Dec-18	Aug-20	$8.1
0013G	Bridge Group 09 - CRA, JOH	CRA;JOH	A-11	0	9	Sep-18	Dec-18	May-20	$2.8
0013S	Bridge Group 13A - Rt 146 C-1	NSM;PVD	A-11	0	7	Aug-18	Nov-18	Apr-20	$4.4
0013U	Bridge Group 15A - East Bay	BAR;EPR;WRN	A-11	0	18	Aug-18	Oct-18	Sep-20	$6.5
0015A	Bridge Group 15B - Aquidneck Island	MID;NAR;NPT;POR;TIV	A-12	0	20	Sep-18	Nov-18	Nov-20	$5.5
0017E	Bridge Group 16T-13 - Woonasquatucket Br	PVD	A-12	1	0	Nov-17	Aug-18	Jul-20	$6.7
0114V	Bridge Group 35T-8 - I-295 C-3	JOH	A-12	2	0	Nov-17	Oct-18	Jul-21	$10.7
0017G	Bridge Group 38C - Geneva Pond	PVD	A-12	1	0	May-18	Aug-18	Nov-19	$2.6
0114J	Bridge Group 38T-12 - Rt 146 Farnum Pk	NSM	A-12	0	2	Feb-18	Jan-19	Sep-21	$10.0
0015B	Bridge Group 46A - Lafayette Rd	NKS	A-13	1	0	Aug-18	Nov-18	Nov-20	$6.4
0145Q	Bridge Group 48A - Howard Rd	CUM	A-13	1	0	Sep-18	Jun-19	Dec-20	$1.7
0143A	Bridge Group 57K - Big River	WGR	A-13	0	1	Nov-17	Mar-18	Dec-19	$2.3
0201A	Bridge Group 58B - Railroad Ave	BUR	A-13	1	0	Oct-17	Jan-18	Nov-18	$1.7
0201B	Bridge Group 58E - Barbs Hill Rd	COV	A-13	1	0	Jul-18	Sep-18	Dec-19	$1.5
0194C	Bridge Group 59A - Park Ave RR	CRA	A-14	1	0	Apr-18	Feb-20	Aug-22	$6.9
0014D	Bridge Group 59B - Centerville Rd	WAR	A-14	1	0	Dec-17	Mar-18	Sep-20	$4.2
0014Z	Bridge Group 62T-11 - Louisquisset Pk	LIN	A-14	1	0	Mar-18	Feb-19	Sep-22	$17.7
0167C	Bridge Group 75 - Rt 146 Louisquisset Pk Ramp	PVD	A-14	1	0	May-18	Aug-18	Aug-20	$3.7
0170B	Replacement of the Park Avenue Bridge No. 480 Superstru	CRA	A-14	1	0	Jul-18	Sep-18	Nov-20	$2.2
				13	**70**				**$113**
PAVEMENT									
0012Q	I-195 Relocation - C-17 - Waterfront Parks	PVD	A-16	0	0	Dec-17	Mar-18	Sep-19	$6.1
0012T	I-195 Relocation - C-18 - Gano St	PVD	A-16	0	0	Sep-18	Dec-18	Nov-19	$1.6
0171D	Nayatt Rd (Rumstick Rd - Washington Rd)	BAR	A-17	0	0	May-18	Sep-18	Aug-19	$2.7
0165J	Railroad St (Manville Hill Rd - Rt 126)	LIN	A-17	0	0	Mar-18	Jun-18	Nov-18	$2.3
0173K	Rockland Rd (Central Pk to Danielson Pk)	SCI	A-17	0	0	Mar-18	Jun-18	Nov-18	$1.4
0130E	Rt 2 - Reservoir Ave (Sockanosset Cross Rd - Rt 12)	CRA	A-17	0	0	Jan-18	Apr-18	Dec-18	$4.5
0061A	Rt 44 - C-3B (RIDOT Maint Facility - W. Greenville Rd)	GLO;SMI	A-17	0	0	Sep-18	Dec-18	Oct-19	$7.5
0138B	Rt 6A - Hartford Ave C-2 (Rt 5 - Killingly St)	JOH	A-18	0	0	Apr-18	Jun-18	Oct-18	$1.3
				0	**0**				**$27**
TRAFFIC									
0025S	2018 Roadway Departure Mitigation - C-1	CRA;EPR;LIN;NKS;PVD;SMI;WAR	A-18	0	0	Jun-18	Oct-18	Oct-19	$0.8
0025K	2018 Intersection Safety Improvements - Statewide	EGR;EPR;LIN;PVD;WAR	A-18	0	0	Aug-18	Oct-18	Oct-19	$0.8
0011E	Aquidneck Avenue HSIP	MID	A-19	0	0	Sep-18	Nov-18	Nov-19	$0.5
0076Z	Aquidneck Avenue Improvements	MID	A-19	0	0	Dec-17	Feb-18	Aug-19	$1.8
0072Z	HSIP - Rt 1, S. County Median Guardrail	CHA;WES	A-19	0	0	Sep-18	Nov-18	May-19	$2.2
0025N	Intersection Safety Improvements 2017 Statewide	CRA;CUM;PVD;WAR	A-19	0	0	Feb-18	May-18	Sep-19	$2.1
0073X	Intersection Safety Improvements to Rt 114 between Bear	CUM	A-19	0	0	Mar-18	Jun-18	Jun-20	$7.3
0025R	Intersection Safety Improvements to Rt 44 at Smithfield Cro	SMI	A-20	0	0	Jul-18	Oct-18	Oct-19	$0.6
0071P	Metacom Avenue - HSIP	BRI;WRN	A-20	0	0	Aug-18	Oct-18	Feb-20	$3.1
0025Q	Roadway Departure Mitigation - Guardrail and Median Impr	NSM;WAR	A-20	0	0	Oct-17	Feb-18	Jul-18	$1.6

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
0091S	Roadway Departure Mitigation - Systemic High Friction Surf	CRA;GLO	A-20	0	0	Jun-18	Aug-18	Jul-19	$0.8
0073S	Rt 146 Guide Signs - C-1 - North	NSM	A-20	0	0	Jan-18	Mar-18	Jan-20	$1.5
0162A	SRTS - C-1 (Cra, Epr)	CRA;EPR	A-21	0	0	Mar-18	Jun-18	Dec-18	$1.1
0080H	STC - Allens Avenue at Terminal and Ernest	PVD	A-21	0	0	Feb-18	May-18	May-19	$0.8
0080C	STC - Statewide Pedestrian and Intersection Safety Improv	BAR;CUM;EGR;JAM;LCM;LIN;TIV;WAR;WST	A-21	0	0	Jun-18	Sep-18	Dec-19	$1.2
				0	**0**				**$26**
TAP/OTHER									
0021S	Blackstone River Bikeway - 8B-1	WNS	A-18	0	0	Apr-18	Jun-18	Oct-19	$2.5
0026P	Trestle Trail Bridges - West	COV	A-18	0	0	Feb-18	Jun-18	Jun-20	$2.8
				0	**0**				**$5**
OPERATING									
0105C	2018 Crack Sealing Limited Access	STATEWIDE	A-15	0	0	May-18	Jul-18	Oct-18	$0.3
0105F	2018 Crack Sealing North and East Regions	STATEWIDE	A-15	0	0	Dec-17	Mar-18	Sep-18	$0.7
0105B	2018 Crack Sealing South and Central Regions	STATEWIDE	A-15	0	0	Dec-17	Mar-18	Aug-18	$0.7
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	JAM;NSM;SCI;WST	A-15	0	0	Dec-17	Feb-18	Oct-18	$1.2
0105G	2018 Paver Placed Elastomeric Surface Treatment C-2	EPR;NKS;PVD;SCI;WAR	A-15	0	0	May-18	Aug-18	Dec-18	$2.0
0105E	2018 Rubberized Asphalt Chip Seal C-1	BUR;COV;CUM;FOS;GLO;SCI	A-16	0	0	Dec-17	Feb-18	Apr-19	$1.4
0105A	2018 Rubberized Asphalt Chip Seal C-2	EXE;HOP;RIC;SCI;SKS	A-16	0	0	May-18	Jul-18	Jun-19	$1.5
0131L	Salt Storage Facility - Portsmouth	POR	A-16	0	0	Sep-18	Feb-19	Sep-19	$1.2
				0	**0**				**$9**
TRANSIT									
9007Q	Pawtucket/Central Falls Commuter Rail Station and Bus Hu	PAW	A-21	0	0	Apr-18	Oct-18	Jul-22	$35.8
				0	**0**				**$36**
				13	**70**				**$217**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	0	3	51	54

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
FFY19									
BRIDGE									
0013A	Bridge Group 01 - PVD	PVD	A-22	0	5	Mar-19	Jun-19	Sep-22	$20.1
0013N	Bridge Group 03 - I-95	PAW	A-22	0	11	Aug-19	Oct-19	Nov-21	$10.3
0114W	Bridge Group 12A - Sandy Bottom	COV	A-22	1	0	Jul-19	Oct-19	Oct-23	$5.2
0013V	Bridge Group 16A - FOS, GLO, PVD, SCI, SMI	FOS;GLO;PVD;SCI;SMI	A-22	1	13	Jun-19	Sep-19	Oct-22	$6.8
0015C	Bridge Group 16B - FOS, JOH, PVD, SCI	FOS;JOH;PVD;SCI	A-22	0	15	Sep-19	Nov-19	Jul-21	$3.2
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BUR;CUM;LIN;NPR;NSM;SMI	A-23	0	16	Sep-19	Dec-19	Dec-21	$4.0
0031Y	Bridge Group 18B - EGR, NKS	EGR;NKS	A-23	0	11	May-19	Aug-19	Mar-21	$2.8
0114X	Bridge Group 40A - Hawkins	PVD	A-23	1	0	Jun-19	Sep-19	Oct-20	$2.2
0015D	Bridge Group 40B - Bath St East	PVD	A-23	1	0	Feb-19	May-19	Dec-20	$2.4
2601G	Bridge Group 44A - Silver Creek	BRI	A-23	1	0	Apr-19	Aug-19	Nov-20	$3.1
2601E	Bridge Group 51A - Rt 37 C-2	CRA;WAR	A-24	4	11	Sep-19	Jan-20	May-23	$61.5
0143C	Bridge Group 54A - Kingston Rd Bridge	RIC	A-24	1	0	Mar-19	Jun-19	Jun-22	$14.6
0156D	Bridge Group 58A - Division St	EGR	A-24	1	0	Apr-19	Aug-19	Nov-22	$15.7
0014M	Bridge Group 62 - Manville Br	CUM	A-24	1	0	Sep-19	Feb-20	Jul-21	$7.0
				12	**82**				**$159**
PAVEMENT									
0105H	2018 Crack Sealing South and Central Regions C-2	STATEWIDE	A-25	0	0	Jan-19	May-19	Aug-19	$0.4
2602B	2019 Crack Sealing North and East Regions C-1	STATEWIDE	A-25	0	0	Mar-19	Aug-19	Oct-19	$0.5
2602C	2019 Crack Sealing South and Central Regions C-1	STATEWIDE	A-25	0	0	Mar-19	Jun-19	Oct-19	$0.6
2601D	2019 Paver Placed Elastomeric Surface Treatment C-1	COV;CRA;CUM	A-25	0	0	Jan-19	Apr-19	Oct-19	$1.8
2601F	2019 Paver Placed Elastomeric Surface Treatment C-2	CRA;RIC;SCI;SKS	A-26	0	0	Jan-19	Apr-19	Oct-19	$3.3
2602A	2019 Paver Placed Elastomeric Surface Treatment C-3	BRI;EPR;JOH;SMI	A-26	0	0	Mar-19	Jun-19	Oct-19	$1.6
2601Z	2019 Rubberized Asphalt Chip Seal	BUR;NSM;RIC	A-26	0	0	Mar-19	May-19	Apr-20	$1.5
2601C	2019 Rubberized Asphalt Chip Seal C-1	BUR;GLO;SCI	A-26	0	0	Jan-19	Mar-19	Apr-20	$1.0
0004D	Broad St Regeneration	CFA;CUM;PAW	A-26	0	0	Aug-19	Dec-19	Jun-23	$13.0
0173G	Central Pk & Battey Meetinghouse Rd	SCI	A-27	0	0	Apr-19	Jun-19	Oct-19	$3.3
0173H	Old Summit Rd & Susan Bowen Rd (Rt 117 - Rt 117)	COV	A-27	0	0	Oct-18	Jan-19	Oct-19	$0.6
0055L	Old Tower Hill Rd (Rt 108 - Rt 1)	SKS	A-27	0	0	Aug-19	Oct-19	Sep-20	$2.3
0050A	Pell Bridge Ramps - Phase 1	MID;NPT	A-27	0	0	Sep-19	Mar-20	Aug-21	$6.3
0076R	Rt 44 - Taunton Ave (Rt 1A/114 - Mass S/L)	EPR	A-27	0	0	Aug-19	Dec-19	Jun-21	$3.0
0081Y	Rt 6 - (Rt 102 - Rt 101)	SCI	A-28	0	0	Nov-18	Jan-19	Aug-19	$6.2
0081J	Rt 78 (Rt 1 - Conn S/L)	WES	A-28	0	0	Oct-18	Jan-19	Nov-19	$3.4
				0	**0**				**$49**
TRAFFIC									
0192J	High Friction Surface Treatment - I-95 Curves Pawtucket, R	PAW	A-28	0	0	May-19	Jul-19	Jun-20	$1.8
0091T	Roadway Departure Mitigation - Non-Freeway Roadside Im	STATEWIDE	A-28	0	0	Nov-18	Feb-19	Nov-19	$1.1
2601U	SRTS - C-1A (Bar)	BAR	A-28	0	0	Mar-19	May-19	Aug-20	$1.1
0162G	SRTS - C-2 (Nar)	NAR	A-29	0	0	Feb-19	Jun-19	Nov-20	$1.3
0162H	SRTS - C-3 (Smi, Wns)	SMI;WNS	A-29	0	0	Mar-19	May-19	Jul-20	$1.2
0080E	STC Misc Improvements 2018	COV;CUM;LIN;NSM;POR;PVD;SMI;WAR	A-29	0	0	Oct-18	Jan-19	Dec-19	$1.5

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
2601H	STC Misc Improvements 2019	COV;EPR;HOP;JOH;LIN;NPR;NSM;POR;TIV;WES;WGR	A-29	0	0	Sep-19	Dec-19	Nov-20	$1.8
				0	**0**				**$10**
OPERATING									
9003E	Materials Lab - Quality Assurance	PVD	A-24	0	0	Dec-18	Apr-19	Jul-20	$2.9
0131M	Salt Storage Facility - East Providence	EPR	A-25	0	0	Jul-19	Oct-19	Oct-20	$2.1
				0	**0**				**$5**
				12	**82**				**$222**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	0	7	32	39

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
FFY20									
BRIDGE									
0013R	Bridge Group 10 - I-295	SMI	A-30	0	10	Mar-20	Jan-21	Jul-22	$13.0
2601A	Bridge Group 43A - Mohegan	BUR	A-30	1	0	Mar-20	Jul-20	Apr-23	$6.0
0017B	Bridge Group 49 - Henderson	EPR;PVD	A-30	3	0	Mar-20	Oct-20	Jul-25	$66.1
0145C	Bridge Group 53 - Union Village RR	NSM	A-30	1	0	Mar-20	Jul-20	Apr-23	$3.4
0018B	Bridge Group 75T-5 - I-95 Viaduct NB	PVD	A-30	6	5	Nov-19	Jul-20	Sep-25	$213.4
				11	**15**				**$302**
PAVEMENT									
2603B	2020 Crack Sealing Limited Access C-1	CRA;EXE;HOP;PVD;RIC;WES;WGR	A-31	0	0	Feb-20	Jun-20	Sep-20	$1.4
2602Z	2020 Paver Placed Elastomeric Surface Treatment C-1	COV;JOH;SMI;WST	A-31	0	0	Feb-20	Apr-20	Jul-20	$1.6
2603A	2020 Rubberized Asphalt Chip Seal C-1	COV;POR;RIC;SCI	A-31	0	0	Feb-20	Apr-20	Apr-21	$1.3
0078V	ADA Improvements to Greene Lane	MID	A-31	0	0	Nov-19	Jan-20	Sep-20	$1.5
0079P	Danielson Pk (Rt 102 - West Greenville Rd)	SCI	A-31	0	0	Oct-19	Mar-20	Sep-20	$4.8
0082D	I-95 (Charles St - Lonsdale Ave)	PAW;PVD	A-32	0	0	Nov-19	Feb-20	Sep-20	$4.5
0173C	Rt 115 Main St. (Rt 116 To Jackson Flat Rd.)	SCI	A-32	0	0	Nov-19	Jan-20	Oct-20	$1.6
0172N	Rt 1A, Old Post Rd Charlestown	CHA	A-32	0	0	Jul-20	Sep-20	Dec-20	$0.9
0079B	Rt 5 - Lambert Lind Hwy C-1 (Mayfield Ave - I-95)	CRA;WAR	A-32	1	0	Mar-20	Aug-20	Jun-23	$14.1
				1	**0**				**$32**
TRAFFIC									
0091P	HSIP - Crosswalk & Sign Enhancements	CRA;POR;PVD;RIC;WAR;WGR	A-32	0	0	Jun-20	Aug-20	Jun-22	$1.5
2603P	HSIP - Crosswalk & Signal Improvements 2020	CRA;MID;NKS;NPT;PVD;WRN;WST	A-33	0	0	May-20	Aug-20	Dec-22	$1.4
0153K	HSIP - Intersection Safety Improvements - 2020	PVD	A-33	0	0	Aug-20	Oct-20	Aug-21	$0.9
2601Y	HSIP - Roadway Departure Mitigation - 2020	STATEWIDE	A-33	0	0	Mar-20	Jun-20	Oct-20	$2.3
0070I	HSIP - Signalization of Allens Ave. C-5	PVD	A-33	0	0	Apr-20	Jul-20	Nov-21	$3.1
2602L	STC – I-295 SB at Bald Hill Rd	WAR	A-33	0	0	Sep-20	Jan-21	Oct-21	$1.3
2602M	STC Improvements - 2020	NAR;NKS;NPR;WES	A-34	0	0	Jul-20	Sep-20	Aug-21	$1.0
				0	**0**				**$12**
				12	**15**				**$345**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	0	8	13	21

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
FFY21									
BRIDGE									
2603N	Rt 146 Reconstruction	LIN;NPR;NSM;PVD	A-35	1	4	Jul-21	Feb-22	Aug-26	$120.0
2603F	Bridge Group 32 – I-95	CRA;PVD	A-35	2	2	Nov-20	Feb-21	Nov-23	$29.0
0016N	Bridge Group 35 - I-295	SMI	A-35	1	0	Jun-21	Sep-21	Aug-24	$9.2
2602X	Bridge Group 45C_H - Cottrell	WES	A-35	1	0	Jul-21	Sep-21	Apr-23	$2.6
0013D	Bridge Group 51B - Rt 37 C-3	CRA;JOH	A-35	6	1	Aug-21	Mar-22	Nov-26	$63.3
0201L	Bridge Group 57J - Browning Mill	EXE	A-36	0	2	Jan-21	Mar-21	Oct-21	$0.6
2604M	Bridge Group 57T-10 - I-195 Washington North Phase 2 (R	EPR;PVD	A-6	3	0	Mar-21	Sep-21	Aug-26	$59.5
0014N	Bridge Group 59C - Reservoir Ave RR	PVD	A-36	1	0	Dec-20	Mar-21	Dec-22	$7.9
0032B	Bridge Group 69E - Hunts Mills	EPR	A-36	1	0	Sep-21	Jan-22	Oct-23	$5.7
				16	**9**				**$298**
PAVEMENT									
2604C	2021 Crack Sealing North, South, Central Regions C-1	STATEWIDE	A-37	0	0	Mar-21	May-21	Sep-21	$0.8
2604A	2021 Paver Placed Surface Treatment C-1	STATEWIDE	A-37	0	0	Mar-21	Jun-21	Oct-21	$3.2
2604B	2021 Rubberized Asphalt Chip Seal C-1	STATEWIDE	A-37	0	0	Mar-21	May-21	Jun-22	$1.2
0083R	Birch Swamp & Schoolhouse Rd (Market St - Long Ln)	WRN	A-37	0	0	May-21	Jul-21	May-23	$3.7
0012X	I-195 Relocation - C-19 - Parks/Bridge Compltion	PVD	A-37	0	0	Apr-21	Jul-21	Nov-21	$0.5
2604D	I-95 SB High Speed Lane Resurfacing	EXE;WGR	A-38	0	0	Dec-20	Mar-21	May-21	$0.2
0050B	Pell Bridge Ramps - Phase 2	NPT	A-38	0	3	Nov-20	Jun-21	Dec-24	$58.0
				0	**3**				**$68**
TRAFFIC									
0091U	HSIP - Intersection Safety - Route 6 & 7	FOS;JOH;SCI;SMI	A-38	0	0	Dec-20	Mar-21	Sep-22	$2.5
2604G	HSIP - Intersection Safety - Rt 37 & Natick Ave	CRA	A-38	0	0	Oct-20	Jan-21	Nov-21	$2.1
2603S	HSIP - Roadway Departure Mitigation - 2021	CRA;LIN;SMI;WAR	A-39	0	0	Feb-21	Apr-21	Jun-22	$0.9
0025Z	Intersection Safety Improvements 2019 C-2	JOH;PVD;	A-39	0	0	Sep-21	Dec-21	May-23	$4.6
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	CRA;EGR;EXE;HOP;PAW;PVD;RIC;WAR;WGR	A-39	0	0	Sep-21	Dec-21	Dec-22	$0.9
0162D	SRTS - C-4 (Wrn)	WRN	A-39	0	0	Feb-21	Dec-21	Aug-23	$3.7
				0	**0**				**$15**
STORMWATER									
2601W	Rt 1 - Post Rd (NKS) - Drainage	NKS	A-38	0	0	Jan-21	Apr-21	May-23	$5.5
				0	**0**				**$6**
OPERATING									
0131N	Salt Storage Facility - Pawtucket	PAW	A-36	0	0	May-21	Aug-21	Sep-22	$1.9
				0	**0**				**$2**
				16	**12**				**$388**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	3	15	6	24

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
FFY22									
BRIDGE									
0188A	Barrington & Warren Bike Path Bridges	BAR;WRN	A-40	2	0	Dec-21	Jun-22	Nov-25	$7.0
2603M	Bridge Group 04_R - Huntington	CRA;PVD	A-40	6	0	Sep-22	Dec-22	Jun-28	$64.1
0031Z	Bridge Group 13B - Rt 146 C-2	LIN;PVD	A-40	0	3	Feb-22	May-22	Dec-23	$4.2
0013T	Bridge Group 14 - Rt 99	CUM;LIN	A-40	0	4	Aug-22	Nov-22	Dec-24	$33.1
2603G	Bridge Group 33A - I-295 Providence St.	WST	A-40	1	0	Mar-22	Jun-22	Jun-24	$8.1
0016Q	Bridge Group 37 - I-295 Mendon	CUM	A-41	1	0	Feb-22	May-22	Sep-24	$10.0
0016R	Bridge Group 39 - Rt 146	LIN;NPR	A-41	4	0	Feb-22	May-22	Sep-24	$26.5
0016U	Bridge Group 42A	WAR;WST	A-41	1	2	Oct-21	Jan-22	Jul-23	$5.4
2602W	Bridge Group 45B_H - Kings Factory	CHA;RIC	A-41	1	0	Oct-21	Jan-22	Jul-23	$2.6
0139D	Bridge Group 54B - Rt 138 Kingston Station RR	SKS	A-41	1	0	Sep-22	Dec-22	Dec-27	$13.0
				17	**9**				**$174**
PAVEMENT									
2605C	2022 Crack Sealing C-1	STATEWIDE	A-42	0	0	Mar-22	Jun-22	Nov-22	$1.4
2605A	2022 Paver Placed Surface Treatment C-1	STATEWIDE	A-42	0	0	Mar-22	Jun-22	Nov-22	$1.8
2605B	2022 Rubberized Asphalt Chip Seal C-1	STATEWIDE	A-42	0	0	Mar-22	Jun-22	Jun-23	$1.2
0074Q	Airport Connector & Rt 1/1A Post Rd.	WAR	A-42	0	0	Feb-22	Jun-22	Oct-23	$10.7
0082S	Boston Neck Rd & South County Tr	EXE;NAR;NKS;RIC;SKS	A-42	0	0	Aug-22	Feb-23	Jun-25	$26.1
0082N	East Shore Expwy & Wampanoag Tr	BAR;EPR	A-43	0	0	Nov-21	Feb-22	Apr-23	$11.7
2605G	Interstate Resurfacing (I-95 and I-295)	CRA;JOH;PAW;SMI;WAR;WST	A-43	0	0	Sep-22	Jan-23	Jun-24	$18.4
0082U	Rt 138A - Aquidneck Ave (E Main Rd - Green End Ave)	MID	A-43	0	0	Dec-21	Mar-22	Aug-23	$5.4
				0	**0**				**$77**
TRAFFIC									
2604N	HSIP - High Risk Rural Roads Improvements 2021	CRA;EXE;FOS	A-43	0	0	Feb-22	Apr-22	Jul-23	$1.9
2604P	HSIP - Intersection & Crosswalk - East-South - 2022	BAR;NAR;NKS;WAR	A-43	0	0	May-22	Aug-22	Dec-23	$2.6
2604Q	HSIP - Intersection & Crosswalk - North-Central - 2022	BUR;LIN;NSM;PVD	A-44	0	0	May-22	Aug-22	Dec-23	$4.7
2603U	HSIP - Intersection & Crosswalk Improvements East Bay -	MID;POR	A-44	0	0	Jan-22	Apr-22	Jun-23	$2.3
2603T	HSIP - Intersection & Crosswalks Central-South - 2022	COV;HOP;SKS;WAR;WES	A-44	0	0	Nov-21	Feb-22	Oct-23	$2.9
2604R	Rt 146 Guide Signs - C-2 (Re-advertised)	LIN;NPR;PVD	A-44	0	0	Oct-21	Feb-22	Jun-24	$3.9
				0	**0**				**$18**
TRANSIT									
9009B	Pawtucket/Central Falls Transit Center Parking Lot	CFA;PAW	A-45	0	0	Mar-22	May-22	Oct-22	$1.5
9005V	Providence Station Improvements SOGR	PVD	A-44	0	0	Mar-22	Jun-22	Dec-22	$20.7
				0	**0**				**$22**
				17	**9**				**$291**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	19	7	0	0	26

Changes from Last Quarter
Insert A

Schedule Changes Since Last Quarter

	Milestone	Last Quarter	Current Quarter	+/-	Comments
In Design					
0016R	**Bridge Group 39 - Rt 146**				Project scope change caused delayed advertising and NTP dates but results in an overall shorter project schedule duration.
	Advertise	1/31/2022	2/28/2022	-28	
	NTP	4/30/2022	5/31/2022	-31	
	Substantially Complete	7/31/2025	9/30/2024	304	
Advertised					
0016U	**Bridge Group 42A**				Achieved Advertisement.
	Advertise	10/31/2021	10/29/2021	2	
2602W	**Bridge Group 45B_H - Kings Factory**				Achieved Advertisement.
	Advertise	10/31/2021	10/29/2021	2	
0082N	**East Shore Expwy & Wampanoag Tr**				Achieved Advertisement.
	Advertise	11/30/2021	11/16/2021	14	
2603T	**HSIP - Intersection & Crosswalks Central-South - 2022**				Achieved Advertisement.
	Advertise	11/30/2021	11/17/2021	13	
0082U	**Rt 138A - Aquidneck Ave (E Main Rd - Green End Ave)**				Achieved Advertisement.
	Advertise	12/31/2021	12/16/2021	15	
2604R	**Rt 146 Guide Signs - C-2 (Re-advertised)**				Achieved Advertisement.
	Advertise	10/31/2021	10/22/2021	9	
In Construction					
0013V	**Bridge Group 16A - FOS, GLO, PVD, SCI, SMI**				Schedule delays due to significant damage to bridge beam caused by a vehicular accident.
	Substantially Complete	12/31/2021	10/31/2022	-304	
0014Z	**Bridge Group 62T-11 - Louisquisset Pk**				Revised substantial completion due to added scope.
	Substantially Complete	12/31/2021	9/30/2022	-273	
2603S	**HSIP - Roadway Departure Mitigation - 2021**				Third Party Delay.
	Substantially Complete	12/31/2021	6/30/2022	-181	
0114R	**I-95 Corridor Bridge Nos. 56101, 56121, 56201, 56221 (3T - F)**				During the final inspection an outstanding contract item was identified as not being complete requiring a modification of the completion date after the winter shutdown period.
	Substantially Complete	12/31/2021	6/30/2022	-181	
0025Z	**Intersection Safety Improvements 2019 C-2**				Achieved NTP.
	NTP	12/31/2021	12/29/2021	2	
0011U	**Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)**				Achieved NTP. Substantial completion revised based on updated baseline schedule.
	NTP	12/31/2021	12/15/2021	16	
	Substantially Complete	4/30/2023	12/31/2022	120	
0006A	**Rhodeworks Toll Facilities**				Schedule was extended to complete additional toll location in Providence.
	Substantially Complete	12/31/2021	12/31/2022	-365	
0162D	**SRTS - C-4 (Wrn)**				Permitting Delay. Substantial completion revised based on updated baseline schedule.
	NTP	10/31/2021	12/15/2021	-45	
	Substantially Complete	10/31/2022	8/31/2023	-304	
Complete					
2604A	**2021 Paver Placed Surface Treatment C-1**				Accelerated Completion.
	Substantially Complete	11/30/2021	10/28/2021	33	
0013N	**Bridge Group 03 - I-95**				Accelerated Completion.
	Substantially Complete	7/31/2022	11/10/2021	263	
0013W	**Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI**				Accelerated Completion.
	Substantially Complete	4/30/2022	12/20/2021	131	
0201L	**Bridge Group 57J - Browning Mill**				Accelerated Completion.
	Substantially Complete	12/31/2021	10/14/2021	78	
0014M	**Bridge Group 62 - Manville Br**				Data entry issue.
	Substantially Complete	6/30/2021	7/12/2021	-12	
2604G	**HSIP - Intersection Safety - Rt 37 & Natick Ave**				Accelerated Completion.

Schedule Changes Since Last Quarter

	Milestone	Last Quarter	Current Quarter	+/-	Comments
	Substantially Complete	12/31/2021	11/1/2021	60	
0070I	**HSIP - Signalization of Allens Ave. C-5**				Accelerated Completion.
	Substantially Complete	12/31/2021	11/5/2021	56	
0012X	**I-195 Relocation - C-19 - Parks/Bridge Compltion**				Accelerated Completion.
	Substantially Complete	6/30/2022	11/30/2021	212	
2602L	**STC – I-295 SB at Bald Hill Rd**				Accelerated Completion.
	Substantially Complete	5/31/2022	10/20/2021	223	

Budget Changes Since Last Quarter

PTS	NAME	Last Quarter	Current Quarter	+/-	
In Design					
0016R	Bridge Group 39 - Rt 146	$20.517	$32.712	$12.195	Adjusted to reflect revised engineer's estimate.
2603U	HSIP - Intersection & Crosswalk Improvements East Ba	$2.985	$4.000	$1.015	Adjusted to reflect added scope.
Subtotal				**$13.210**	
In Construction					
0013A	Bridge Group 01 - PVD	$18.462	$23.455	$4.993	Revised for added scope.
0013V	Bridge Group 16A - FOS, GLO, PVD, SCI, SMI	$8.552	$9.586	$1.034	Added costs due to significant damage to bridge beam caused by a vehicular accident.
0014Z	Bridge Group 62T-11 - Louisquisset Pk	$19.396	$21.961	$2.565	Revised for added scope.
0025Z	Intersection Safety Improvements 2019 C-2	$6.262	$6.765	$0.503	Revised for NTP budget.
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-adverti	$1.834	$2.130	$0.296	Revised for NTP budget.
0162D	SRTS - C-4 (Wrn)	$3.323	$5.850	$2.527	Revised for NTP budget.
Subtotal				**$11.919**	
Complete					
0105H	2018 Crack Sealing South and Central Regions C-2	$0.719	$0.483	($0.236)	Revised for project closeout.
2602B	2019 Crack Sealing North and East Regions C-1	$1.047	$0.614	($0.433)	Revised for project closeout.
2602C	2019 Crack Sealing South and Central Regions C-1	$1.047	$0.708	($0.339)	Revised for project closeout.
2601F	2019 Paver Placed Elastomeric Surface Treatment C-2	$3.691	$3.652	($0.040)	Revised for project closeout.
2601Z	2019 Rubberized Asphalt Chip Seal	$2.001	$1.730	($0.271)	Revised for project closeout.
2601C	2019 Rubberized Asphalt Chip Seal C-1	$1.500	$1.146	($0.354)	Revised for project closeout.
0170C	Baker Pines Bridge No. 593	$9.410	$10.378	$0.968	Final closeout budget increased due to revised scope.
0015C	Bridge Group 16B - FOS, JOH, PVD, SCI	$5.812	$5.129	($0.683)	Revised for project closeout.
0015B	Bridge Group 46A - Lafayette Rd	$8.763	$9.106	$0.343	Final closeout budget increased due to extended paving limits.
0167C	Bridge Group 75 - Rt 146 Louisquisset Pk Ramp	$6.469	$5.523	($0.946)	Revised for project closeout.
0070I	HSIP - Signalization of Allens Ave. C-5	$4.700	$4.936	$0.236	Revised for project closeout.
0114T	I-295 Bridges Contract I	$22.638	$23.485	$0.847	Final closeout budget increased due to revised scope.
0162G	SRTS - C-2 (Nar)	$2.481	$2.424	($0.057)	Revised for project closeout.
0080C	STC - Statewide Pedestrian and Intersection Safety Im	$2.677	$2.293	($0.384)	Revised for project closeout.
0080E	STC Misc Improvements 2018	$3.000	$2.848	($0.152)	Revised for project closeout.
2601H	STC Misc Improvements 2019	$3.188	$3.292	$0.104	Final closeout budget increased due to added soft costs.
0168C	Victory Highway Bridge No. 589 (71)	$16.898	$16.798	($0.100)	Revised for project closeout.
Subtotal				**($1.498)**	
Total				**$23.631**	

Index of Projects by Municipality
Insert A

Index of Projects by Municipality

PTSID	Project Name	Type	Appendix
BARRINGTON			
0188A	Barrington & Warren Bike Path Bridges	BRIDGE	A-40
0013U	Bridge Group 15A - East Bay	BRIDGE	A-11
0082N	East Shore Expwy & Wampanoag Tr	PAVEMENT	A-43
2604P	HSIP - Intersection & Crosswalk - East-South - 2022	TRAFFIC	A-43
0171D	Nayatt Rd (Rumstick Rd - Washington Rd)	PAVEMENT	A-17
2601U	SRTS - C-1A (Bar)	TRAFFIC	A-28
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-21
BRISTOL			
2602A	2019 Paver Placed Elastomeric Surface Treatment C-3	PAVEMENT	A-26
2601G	Bridge Group 44A - Silver Creek	BRIDGE	A-23
0071P	Metacom Avenue - HSIP	TRAFFIC	A-20
BURRILLVILLE			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
0105E	2018 Rubberized Asphalt Chip Seal C-1	OPERATING	A-16
2601Z	2019 Rubberized Asphalt Chip Seal	PAVEMENT	A-26
2601C	2019 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-26
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BRIDGE	A-23
2601A	Bridge Group 43A - Mohegan	BRIDGE	A-30
0201A	Bridge Group 58B - Railroad Ave	BRIDGE	A-13
2604Q	HSIP - Intersection & Crosswalk - North-Central - 2022	TRAFFIC	A-44
CENTRAL FALLS			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
0004D	Broad St Regeneration	PAVEMENT	A-26
9009B	Pawtucket/Central Falls Transit Center Parking Lot	TRANSIT	A-45
CHARLESTOWN			
2602W	Bridge Group 45B_H - Kings Factory	BRIDGE	A-41
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
0072Z	HSIP - Rt 1, S. County Median Guardrail	TRAFFIC	A-19
0172N	Rt 1A, Old Post Rd Charlestown	PAVEMENT	A-32
COVENTRY			
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-5
0105E	2018 Rubberized Asphalt Chip Seal C-1	OPERATING	A-16
2601D	2019 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-25
2602Z	2020 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-31
2603A	2020 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-31
0114W	Bridge Group 12A - Sandy Bottom	BRIDGE	A-22
0201B	Bridge Group 58E - Barbs Hill Rd	BRIDGE	A-13
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
0025E	Coventry - Local Safety Improvements	TRAFFIC	A-9

PTSID	Project Name	Type	Appendix
0168H	Hope Valley Bridges (69D)	BRIDGE	A-1
2603T	HSIP - Intersection & Crosswalks Central-South - 2022	TRAFFIC	A-44
0173H	Old Summit Rd & Susan Bowen Rd (Rt 117 - Rt 117)	PAVEMENT	A-27
0080E	STC Misc Improvements 2018	TRAFFIC	A-29
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
0026P	Trestle Trail Bridges - West	TAP/OTHER	A-18
CRANSTON			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-18
2601D	2019 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-25
2601F	2019 Paver Placed Elastomeric Surface Treatment C-2	PAVEMENT	A-26
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-31
2603M	Bridge Group 04_R - Huntington	BRIDGE	A-40
0013G	Bridge Group 09 - CRA, JOH	BRIDGE	A-11
2603F	Bridge Group 32 – I-95	BRIDGE	A-35
2601E	Bridge Group 51A - Rt 37 C-2	BRIDGE	A-24
0013D	Bridge Group 51B - Rt 37 C-3	BRIDGE	A-35
0194C	Bridge Group 59A - Park Ave RR	BRIDGE	A-14
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
0025F	Cranston - Local Safety Improvements	TRAFFIC	A-9
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-32
2603P	HSIP - Crosswalk & Signal Improvements 2020	TRAFFIC	A-33
2604N	HSIP - High Risk Rural Roads Improvements 2021	TRAFFIC	A-43
2604G	HSIP - Intersection Safety - Rt 37 & Natick Ave	TRAFFIC	A-38
2603S	HSIP - Roadway Departure Mitigation - 2021	TRAFFIC	A-39
0114T	I-295 Bridges Contract I	BRIDGE	A-2
0201V	I-95 Corridor Preservation - Bridge Washing (58C)	OPERATING	A-5
0025N	Intersection Safety Improvements 2017 Statewide	TRAFFIC	A-19
2605G	Interstate Resurfacing (I-95 and I-295)	PAVEMENT	A-43
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-39
0170B	Replacement of the Park Avenue Bridge No. 480 Superstructure	BRIDGE	A-14
0091S	Roadway Departure Mitigation - Systemic High Friction Surface Treatments-2018	TRAFFIC	A-20
0130E	Rt 2 - Reservoir Ave (Sockanosset Cross Rd - Rt 12)	PAVEMENT	A-17
0079B	Rt 5 - Lambert Lind Hwy C-1 (Mayfield Ave - I-95)	PAVEMENT	A-32
0162A	SRTS - C-1 (Cra, Epr)	TRAFFIC	A-21
CUMBERLAND			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
0105E	2018 Rubberized Asphalt Chip Seal C-1	OPERATING	A-16
2601D	2019 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-25
0013T	Bridge Group 14 - Rt 99	BRIDGE	A-40
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BRIDGE	A-23
0016Q	Bridge Group 37 - I-295 Mendon	BRIDGE	A-41

PTSID	Project Name	Type	Appendix
0145Q	Bridge Group 48A - Howard Rd	BRIDGE	A-13
0014M	Bridge Group 62 - Manville Br	BRIDGE	A-24
0004D	Broad St Regeneration	PAVEMENT	A-26
0114S	Cumberland I-295 Corridor Bridges (37T - I)	BRIDGE	A-1
0025N	Intersection Safety Improvements 2017 Statewide	TRAFFIC	A-19
0073X	Intersection Safety Improvements to Rt 114 between Bear Hill Rd and I-295 Cumberland	TRAFFIC	A-19
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-21
0080E	STC Misc Improvements 2018	TRAFFIC	A-29
EAST GREENWICH			
0025K	2018 Intersection Safety Improvements - Statewide	TRAFFIC	A-18
0013F	Bridge Group 05 - EGR, EXE, WAR, WGR	BRIDGE	A-11
0031Y	Bridge Group 18B - EGR, NKS	BRIDGE	A-23
0156D	Bridge Group 58A - Division St	BRIDGE	A-24
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-39
0166H	Route 4 Improvements, C-2	PAVEMENT	A-7
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-21
EAST PROVIDENCE			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-18
0025K	2018 Intersection Safety Improvements - Statewide	TRAFFIC	A-18
0105G	2018 Paver Placed Elastomeric Surface Treatment C-2	OPERATING	A-15
2602A	2019 Paver Placed Elastomeric Surface Treatment C-3	PAVEMENT	A-26
0013U	Bridge Group 15A - East Bay	BRIDGE	A-11
0017B	Bridge Group 49 - Henderson	BRIDGE	A-30
2604M	Bridge Group 57T-10 - I-195 Washington North Phase 2 (Re-advertised)	BRIDGE	A-6
0032B	Bridge Group 69E - Hunts Mills	BRIDGE	A-36
0082N	East Shore Expwy & Wampanoag Tr	PAVEMENT	A-43
0143W	Horton Farm Bridge No. 472 (57M)	BRIDGE	A-1
0013M	I-195 Corridor Bridges (77)	BRIDGE	A-2
0076R	Rt 44 - Taunton Ave (Rt 1A/114 - Mass S/L)	PAVEMENT	A-27
0131M	Salt Storage Facility - East Providence	OPERATING	A-25
0162A	SRTS - C-1 (Cra, Epr)	TRAFFIC	A-21
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
EXETER			
0105A	2018 Rubberized Asphalt Chip Seal C-2	OPERATING	A-16
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-31
0082S	Boston Neck Rd & South County Tr	PAVEMENT	A-42
0013F	Bridge Group 05 - EGR, EXE, WAR, WGR	BRIDGE	A-11
0201L	Bridge Group 57J - Browning Mill	BRIDGE	A-36
2604N	HSIP - High Risk Rural Roads Improvements 2021	TRAFFIC	A-43
2604D	I-95 SB High Speed Lane Resurfacing	PAVEMENT	A-38

PTSID	Project Name	Type	Appendix
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-39
FOSTER			
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-5
0105E	2018 Rubberized Asphalt Chip Seal C-1	OPERATING	A-16
0013V	Bridge Group 16A - FOS, GLO, PVD, SCI, SMI	BRIDGE	A-22
0015C	Bridge Group 16B - FOS, JOH, PVD, SCI	BRIDGE	A-22
0168H	Hope Valley Bridges (69D)	BRIDGE	A-1
2604N	HSIP - High Risk Rural Roads Improvements 2021	TRAFFIC	A-43
0091U	HSIP - Intersection Safety - Route 6 & 7	TRAFFIC	A-38
GLOCESTER			
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-5
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
0105E	2018 Rubberized Asphalt Chip Seal C-1	OPERATING	A-16
2601C	2019 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-26
0013V	Bridge Group 16A - FOS, GLO, PVD, SCI, SMI	BRIDGE	A-22
0061K	Improvements to Rt 44/100 Intersection and Chepachet River Bridge Repair C-3E	TRAFFIC	A-10
0091S	Roadway Departure Mitigation - Systemic High Friction Surface Treatments-2018	TRAFFIC	A-20
0061A	Rt 44 - C-3B (RIDOT Maint Facility - W. Greenville Rd)	PAVEMENT	A-17
HOPKINTON			
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-5
0105A	2018 Rubberized Asphalt Chip Seal C-2	OPERATING	A-16
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-31
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
0168H	Hope Valley Bridges (69D)	BRIDGE	A-1
2603T	HSIP - Intersection & Crosswalks Central-South - 2022	TRAFFIC	A-44
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-39
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
0114K	Wood River Valley Bridge No. 404, I-95 North & South (7T - A)	BRIDGE	A-4
0165V	Woodville Road Improvements	PAVEMENT	A-8
JAMESTOWN			
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-15
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-21
JOHNSTON			
0173U	1 R Improvements to Winsor Avenue	PAVEMENT	A-6
2602A	2019 Paver Placed Elastomeric Surface Treatment C-3	PAVEMENT	A-26
2602Z	2020 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-31
0013G	Bridge Group 09 - CRA, JOH	BRIDGE	A-11
0015C	Bridge Group 16B - FOS, JOH, PVD, SCI	BRIDGE	A-22
0114V	Bridge Group 35T-8 - I-295 C-3	BRIDGE	A-12
0013D	Bridge Group 51B - Rt 37 C-3	BRIDGE	A-35
0091U	HSIP - Intersection Safety - Route 6 & 7	TRAFFIC	A-38
0114U	I-295 Bridges Contract 2	BRIDGE	A-2

PTSID	Project Name	Type	Appendix
0025Z	Intersection Safety Improvements 2019 C-2	TRAFFIC	A-39
0011D	Intersection Safety Improvements Newport, Warwick, Johnston	TRAFFIC	A-10
2605G	Interstate Resurfacing (I-95 and I-295)	PAVEMENT	A-43
0138B	Rt 6A - Hartford Ave C-2 (Rt 5 - Killingly St)	PAVEMENT	A-18
0014F	Simmonsville Bridge No. 326 (57C)	BRIDGE	A-3
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
0173Z	US Route 6 Hartford Ave	PAVEMENT	A-8
LINCOLN			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-18
2603N	Rt 146 Reconstruction	BRIDGE	A-35
0086Y	2017 Paver Placed Elastomeric Surface Treatment	OPERATING	A-5
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
0025K	2018 Intersection Safety Improvements - Statewide	TRAFFIC	A-18
0031Z	Bridge Group 13B - Rt 146 C-2	BRIDGE	A-40
0013T	Bridge Group 14 - Rt 99	BRIDGE	A-40
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BRIDGE	A-23
0016R	Bridge Group 39 - Rt 146	BRIDGE	A-41
0014Z	Bridge Group 62T-11 - Louisquisset Pk	BRIDGE	A-14
2604Q	HSIP - Intersection & Crosswalk - North-Central - 2022	TRAFFIC	A-44
2603S	HSIP - Roadway Departure Mitigation - 2021	TRAFFIC	A-39
0165J	Railroad St (Manville Hill Rd - Rt 126)	PAVEMENT	A-17
0081W	Route 146 Improvements	PAVEMENT	A-7
2604R	Rt 146 Guide Signs - C-2 (Re-advertised)	TRAFFIC	A-44
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-21
0080E	STC Misc Improvements 2018	TRAFFIC	A-29
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
LITTLE COMPTON			
0173S	Snell Road Improvements	PAVEMENT	A-7
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-21
MIDDLETOWN			
0078V	ADA Improvements to Greene Lane	PAVEMENT	A-31
0011E	Aquidneck Avenue HSIP	TRAFFIC	A-19
0076Z	Aquidneck Avenue Improvements	TRAFFIC	A-19
0015A	Bridge Group 15B - Aquidneck Island	BRIDGE	A-12
2603P	HSIP - Crosswalk & Signal Improvements 2020	TRAFFIC	A-33
2603U	HSIP - Intersection & Crosswalk Improvements East Bay - 2021	TRAFFIC	A-44
0050A	Pell Bridge Ramps - Phase 1	PAVEMENT	A-27
0082U	Rt 138A - Aquidneck Ave (E Main Rd - Green End Ave)	PAVEMENT	A-43
NARRAGANSETT			
0082S	Boston Neck Rd & South County Tr	PAVEMENT	A-42
0015A	Bridge Group 15B - Aquidneck Island	BRIDGE	A-12
2604P	HSIP - Intersection & Crosswalk - East-South - 2022	TRAFFIC	A-43

PTSID	Project Name	Type	Appendix
0162G	SRTS - C-2 (Nar)	TRAFFIC	A-29
2602M	STC Improvements - 2020	TRAFFIC	A-34
NEWPORT			
0015A	Bridge Group 15B - Aquidneck Island	BRIDGE	A-12
2603P	HSIP - Crosswalk & Signal Improvements 2020	TRAFFIC	A-33
0011D	Intersection Safety Improvements Newport, Warwick, Johnston	TRAFFIC	A-10
0050A	Pell Bridge Ramps - Phase 1	PAVEMENT	A-27
0050B	Pell Bridge Ramps - Phase 2	PAVEMENT	A-38
NORTH KINGSTOWN			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-18
0105G	2018 Paver Placed Elastomeric Surface Treatment C-2	OPERATING	A-15
0082S	Boston Neck Rd & South County Tr	PAVEMENT	A-42
0031Y	Bridge Group 18B - EGR, NKS	BRIDGE	A-23
0015B	Bridge Group 46A - Lafayette Rd	BRIDGE	A-13
2603P	HSIP - Crosswalk & Signal Improvements 2020	TRAFFIC	A-33
2604P	HSIP - Intersection & Crosswalk - East-South - 2022	TRAFFIC	A-43
0166H	Route 4 Improvements, C-2	PAVEMENT	A-7
2601W	Rt 1 - Post Rd (NKS) - Drainage	STORMWATER	A-38
2602M	STC Improvements - 2020	TRAFFIC	A-34
NORTH PROVIDENCE			
2603N	Rt 146 Reconstruction	BRIDGE	A-35
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BRIDGE	A-23
0016R	Bridge Group 39 - Rt 146	BRIDGE	A-41
0081W	Route 146 Improvements	PAVEMENT	A-7
2604R	Rt 146 Guide Signs - C-2 (Re-advertised)	TRAFFIC	A-44
2602M	STC Improvements - 2020	TRAFFIC	A-34
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
NORTH SMITHFIELD			
2603N	Rt 146 Reconstruction	BRIDGE	A-35
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-15
2601Z	2019 Rubberized Asphalt Chip Seal	PAVEMENT	A-26
0021U	Blackstone Bikeway 8C	TAP/OTHER	A-8
0013S	Bridge Group 13A - Rt 146 C-1	BRIDGE	A-11
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BRIDGE	A-23
0114J	Bridge Group 38T-12 - Rt 146 Farnum Pk	BRIDGE	A-12
0145C	Bridge Group 53 - Union Village RR	BRIDGE	A-30
2604Q	HSIP - Intersection & Crosswalk - North-Central - 2022	TRAFFIC	A-44
0025Q	Roadway Departure Mitigation - Guardrail and Median Improvements to I-95 (Warwick) and Rt 146	TRAFFIC	A-20
0013L	Route 146 Corridor Bridges (38)	BRIDGE	A-3
0073S	Rt 146 Guide Signs - C-1 - North	TRAFFIC	A-20

PTSID	Project Name	Type	Appendix
0080E	STC Misc Improvements 2018	TRAFFIC	A-29
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
PAWTUCKET			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
0013N	Bridge Group 03 - I-95	BRIDGE	A-22
0004D	Broad St Regeneration	PAVEMENT	A-26
0192J	High Friction Surface Treatment - I-95 Curves Pawtucket, Route 24, Route 37	TRAFFIC	A-28
0082D	I-95 (Charles St - Lonsdale Ave)	PAVEMENT	A-32
0114R	I-95 Corridor Bridge Nos. 56101, 56121, 56201, 56221 (3T - F)	BRIDGE	A-2
0082C	I-95 Resurfacing, C-2 (Pawtucket)	PAVEMENT	A-6
2605G	Interstate Resurfacing (I-95 and I-295)	PAVEMENT	A-43
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-39
0081K	Pavement Preservation to Rt 1A (Newport Ave)	PAVEMENT	A-7
9007Q	Pawtucket/Central Falls Commuter Rail Station and Bus Hub	TRANSIT	A-21
9009B	Pawtucket/Central Falls Transit Center Parking Lot	TRANSIT	A-45
0016J	Pine Street Bridge No. 548 (31)	BRIDGE	A-3
0131N	Salt Storage Facility - Pawtucket	OPERATING	A-36
PORTSMOUTH			
2603A	2020 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-31
0015A	Bridge Group 15B - Aquidneck Island	BRIDGE	A-12
0007C	East Main Road 1R Improvements	PAVEMENT	A-6
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-32
2603U	HSIP - Intersection & Crosswalk Improvements East Bay - 2021	TRAFFIC	A-44
0081R	Route 24 Improvements	PAVEMENT	A-7
0131L	Salt Storage Facility - Portsmouth	OPERATING	A-16
0080E	STC Misc Improvements 2018	TRAFFIC	A-29
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
PROVIDENCE			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-18
2603N	Rt 146 Reconstruction	BRIDGE	A-35
0025K	2018 Intersection Safety Improvements - Statewide	TRAFFIC	A-18
0105G	2018 Paver Placed Elastomeric Surface Treatment C-2	OPERATING	A-15
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-31
0013A	Bridge Group 01 - PVD	BRIDGE	A-22
2603M	Bridge Group 04_R - Huntington	BRIDGE	A-40
0013P	Bridge Group 06 - PVD	BRIDGE	A-11
0013S	Bridge Group 13A - Rt 146 C-1	BRIDGE	A-11
0031Z	Bridge Group 13B - Rt 146 C-2	BRIDGE	A-40
0013V	Bridge Group 16A - FOS, GLO, PVD, SCI, SMI	BRIDGE	A-22
0015C	Bridge Group 16B - FOS, JOH, PVD, SCI	BRIDGE	A-22
0017E	Bridge Group 16T-13 - Woonasquatucket Br	BRIDGE	A-12

PTSID	Project Name	Type	Appendix
2603F	Bridge Group 32 – I-95	BRIDGE	A-35
0017G	Bridge Group 38C - Geneva Pond	BRIDGE	A-12
0114X	Bridge Group 40A - Hawkins	BRIDGE	A-23
0015D	Bridge Group 40B - Bath St East	BRIDGE	A-23
0017B	Bridge Group 49 - Henderson	BRIDGE	A-30
2604M	Bridge Group 57T-10 - I-195 Washington North Phase 2 (Re-advertised)	BRIDGE	A-6
0014N	Bridge Group 59C - Reservoir Ave RR	BRIDGE	A-36
0167C	Bridge Group 75 - Rt 146 Louisquisset Pk Ramp	BRIDGE	A-14
0018B	Bridge Group 75T-5 - I-95 Viaduct NB	BRIDGE	A-30
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-32
2603P	HSIP - Crosswalk & Signal Improvements 2020	TRAFFIC	A-33
2604Q	HSIP - Intersection & Crosswalk - North-Central - 2022	TRAFFIC	A-44
0153K	HSIP - Intersection Safety Improvements - 2020	TRAFFIC	A-33
0070I	HSIP - Signalization of Allens Ave. C-5	TRAFFIC	A-33
0013M	I-195 Corridor Bridges (77)	BRIDGE	A-2
0012Q	I-195 Relocation - C-17 - Waterfront Parks	PAVEMENT	A-16
0012T	I-195 Relocation - C-18 - Gano St	PAVEMENT	A-16
0012X	I-195 Relocation - C-19 - Parks/Bridge Compltion	PAVEMENT	A-37
0082D	I-95 (Charles St - Lonsdale Ave)	PAVEMENT	A-32
0201V	I-95 Corridor Preservation - Bridge Washing (58C)	OPERATING	A-5
0025N	Intersection Safety Improvements 2017 Statewide	TRAFFIC	A-19
0025Z	Intersection Safety Improvements 2019 C-2	TRAFFIC	A-39
9003E	Materials Lab - Quality Assurance	OPERATING	A-24
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-39
0114N	Oxford Street Bridge No. 653 (2T)	BRIDGE	A-3
9005V	Providence Station Improvements SOGR	TRANSIT	A-44
0027B	Reconstruction of the Route 6/10 Interchange	BRIDGE	A-3
0081W	Route 146 Improvements	PAVEMENT	A-7
2604R	Rt 146 Guide Signs - C-2 (Re-advertised)	TRAFFIC	A-44
0080H	STC - Allens Avenue at Terminal and Ernest	TRAFFIC	A-21
0080E	STC Misc Improvements 2018	TRAFFIC	A-29
RICHMOND			
0086Y	2017 Paver Placed Elastomeric Surface Treatment	OPERATING	A-5
0105A	2018 Rubberized Asphalt Chip Seal C-2	OPERATING	A-16
2601F	2019 Paver Placed Elastomeric Surface Treatment C-2	PAVEMENT	A-26
2601Z	2019 Rubberized Asphalt Chip Seal	PAVEMENT	A-26
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-31
2603A	2020 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-31
0170C	Baker Pines Bridge No. 593	BRIDGE	A-1
0082S	Boston Neck Rd & South County Tr	PAVEMENT	A-42

PTSID	Project Name	Type	Appendix
2602W	Bridge Group 45B_H - Kings Factory	BRIDGE	A-41
0143C	Bridge Group 54A - Kingston Rd Bridge	BRIDGE	A-24
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
0168H	Hope Valley Bridges (69D)	BRIDGE	A-1
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-32
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-39
0114K	Wood River Valley Bridge No. 404, I-95 North & South (7T - A)	BRIDGE	A-4
0165V	Woodville Road Improvements	PAVEMENT	A-8
SCITUATE			
0173U	1 R Improvements to Winsor Avenue	PAVEMENT	A-6
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-5
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-15
0105G	2018 Paver Placed Elastomeric Surface Treatment C-2	OPERATING	A-15
0105E	2018 Rubberized Asphalt Chip Seal C-1	OPERATING	A-16
0105A	2018 Rubberized Asphalt Chip Seal C-2	OPERATING	A-16
2601F	2019 Paver Placed Elastomeric Surface Treatment C-2	PAVEMENT	A-26
2601C	2019 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-26
2603A	2020 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-31
0013V	Bridge Group 16A - FOS, GLO, PVD, SCI, SMI	BRIDGE	A-22
0015C	Bridge Group 16B - FOS, JOH, PVD, SCI	BRIDGE	A-22
0173G	Central Pk & Battey Meetinghouse Rd	PAVEMENT	A-27
0079P	Danielson Pk (Rt 102 - West Greenville Rd)	PAVEMENT	A-31
0091U	HSIP - Intersection Safety - Route 6 & 7	TRAFFIC	A-38
0173K	Rockland Rd (Central Pk to Danielson Pk)	PAVEMENT	A-17
0173C	Rt 115 Main St. (Rt 116 To Jackson Flat Rd.)	PAVEMENT	A-32
0081Y	Rt 6 - (Rt 102 - Rt 101)	PAVEMENT	A-28
0173Z	US Route 6 Hartford Ave	PAVEMENT	A-8
SMITHFIELD			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-18
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
2602A	2019 Paver Placed Elastomeric Surface Treatment C-3	PAVEMENT	A-26
2602Z	2020 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-31
0013R	Bridge Group 10 - I-295	BRIDGE	A-30
0013V	Bridge Group 16A - FOS, GLO, PVD, SCI, SMI	BRIDGE	A-22
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BRIDGE	A-23
0016N	Bridge Group 35 - I-295	BRIDGE	A-35
0091U	HSIP - Intersection Safety - Route 6 & 7	TRAFFIC	A-38
2603S	HSIP - Roadway Departure Mitigation - 2021	TRAFFIC	A-39
0025R	Intersection Safety Improvements to Rt 44 at Smithfield Crossings	TRAFFIC	A-20
2605G	Interstate Resurfacing (I-95 and I-295)	PAVEMENT	A-43
0061A	Rt 44 - C-3B (RIDOT Maint Facility - W. Greenville Rd)	PAVEMENT	A-17

PTSID	Project Name	Type	Appendix
0162H	SRTS - C-3 (Smi, Wns)	TRAFFIC	A-29
0080E	STC Misc Improvements 2018	TRAFFIC	A-29
SOUTH KINGSTOWN			
0086Y	2017 Paver Placed Elastomeric Surface Treatment	OPERATING	A-5
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-5
0105A	2018 Rubberized Asphalt Chip Seal C-2	OPERATING	A-16
2601F	2019 Paver Placed Elastomeric Surface Treatment C-2	PAVEMENT	A-26
0082S	Boston Neck Rd & South County Tr	PAVEMENT	A-42
0139D	Bridge Group 54B - Rt 138 Kingston Station RR	BRIDGE	A-41
0166M	High Street/Kingstown Road Stormwater Mitigation	STORMWATER	A-8
2603T	HSIP - Intersection & Crosswalks Central-South - 2022	TRAFFIC	A-44
0073Z	HSIP-Intersection Safety Improvements to Route 108 at Curtis Corner Rd	TRAFFIC	A-9
0081D	Improvements to US Route 1 (South Kingstown)	PAVEMENT	A-6
0055L	Old Tower Hill Rd (Rt 108 - Rt 1)	PAVEMENT	A-27
STATEWIDE			
0084C	2017 Crack Sealing Limited Access	OPERATING	A-4
0084B	2017 Crack Sealing North and East Regions	OPERATING	A-4
0084A	2017 Crack Sealing South and Central Regions	OPERATING	A-4
0105C	2018 Crack Sealing Limited Access	OPERATING	A-15
0105F	2018 Crack Sealing North and East Regions	OPERATING	A-15
0105B	2018 Crack Sealing South and Central Regions	OPERATING	A-15
0105H	2018 Crack Sealing South and Central Regions C-2	PAVEMENT	A-25
2602B	2019 Crack Sealing North and East Regions C-1	PAVEMENT	A-25
2602C	2019 Crack Sealing South and Central Regions C-1	PAVEMENT	A-25
2604C	2021 Crack Sealing North, South, Central Regions C-1	PAVEMENT	A-37
2604A	2021 Paver Placed Surface Treatment C-1	PAVEMENT	A-37
2604B	2021 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-37
2605C	2022 Crack Sealing C-1	PAVEMENT	A-42
2605A	2022 Paver Placed Surface Treatment C-1	PAVEMENT	A-42
2605B	2022 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-42
0025J	High Friction Surface Treatments 2016	TRAFFIC	A-9
2601Y	HSIP - Roadway Departure Mitigation - 2020	TRAFFIC	A-33
0006A	Rhodeworks Toll Facilities	TAP/OTHER	A-8
0091T	Roadway Departure Mitigation - Non-Freeway Roadside Improvements 2019 C-1	TRAFFIC	A-28
0073J	Statewide Pavement Striping Eastbay 17-18	OPERATING	A-5
0025P	Statewide Road Diet 2017	TRAFFIC	A-10
0072J	Traffic Signal Optimization, C-3, 2016	TRAFFIC	A-10
TIVERTON			
0086Y	2017 Paver Placed Elastomeric Surface Treatment	OPERATING	A-5
0015A	Bridge Group 15B - Aquidneck Island	BRIDGE	A-12
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-21

PTSID	Project Name	Type	Appendix
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
WARREN			
0188A	Barrington & Warren Bike Path Bridges	BRIDGE	A-40
0083R	Birch Swamp & Schoolhouse Rd (Market St - Long Ln)	PAVEMENT	A-37
0013U	Bridge Group 15A - East Bay	BRIDGE	A-11
2603P	HSIP - Crosswalk & Signal Improvements 2020	TRAFFIC	A-33
0071P	Metacom Avenue - HSIP	TRAFFIC	A-20
0162D	SRTS - C-4 (Wrn)	TRAFFIC	A-39
WARWICK			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-18
0025K	2018 Intersection Safety Improvements - Statewide	TRAFFIC	A-18
0105G	2018 Paver Placed Elastomeric Surface Treatment C-2	OPERATING	A-15
0074Q	Airport Connector & Rt 1/1A Post Rd.	PAVEMENT	A-42
0013F	Bridge Group 05 - EGR, EXE, WAR, WGR	BRIDGE	A-11
0016U	Bridge Group 42A	BRIDGE	A-41
2601E	Bridge Group 51A - Rt 37 C-2	BRIDGE	A-24
0014D	Bridge Group 59B - Centerville Rd	BRIDGE	A-14
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-32
2604P	HSIP - Intersection & Crosswalk - East-South - 2022	TRAFFIC	A-43
2603T	HSIP - Intersection & Crosswalks Central-South - 2022	TRAFFIC	A-44
2603S	HSIP - Roadway Departure Mitigation - 2021	TRAFFIC	A-39
0201V	I-95 Corridor Preservation - Bridge Washing (58C)	OPERATING	A-5
0114P	I-95 North & South Bridges at Toll Gate Road Nos. 683, 684 (5T - C)	BRIDGE	A-2
0088A	I-95 Resurfacing (Rt 2 to Service Avenue)	PAVEMENT	A-6
0025N	Intersection Safety Improvements 2017 Statewide	TRAFFIC	A-19
0011D	Intersection Safety Improvements Newport, Warwick, Johnston	TRAFFIC	A-10
2605G	Interstate Resurfacing (I-95 and I-295)	PAVEMENT	A-43
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-39
0025Q	Roadway Departure Mitigation - Guardrail and Median Improvements to I-95 (Warwick) and Rt 146	TRAFFIC	A-20
0166H	Route 4 Improvements, C-2	PAVEMENT	A-7
0079B	Rt 5 - Lambert Lind Hwy C-1 (Mayfield Ave - I-95)	PAVEMENT	A-32
2602L	STC – I-295 SB at Bald Hill Rd	TRAFFIC	A-33
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-21
0080E	STC Misc Improvements 2018	TRAFFIC	A-29
WEST GREENWICH			
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-31
0013F	Bridge Group 05 - EGR, EXE, WAR, WGR	BRIDGE	A-11
0143A	Bridge Group 57K - Big River	BRIDGE	A-13
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-32

PTSID	Project Name	Type	Appendix
2604D	I-95 SB High Speed Lane Resurfacing	PAVEMENT	A-38
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-39
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
0168C	Victory Highway Bridge No. 589 (71)	BRIDGE	A-4
WEST WARWICK			
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-15
2602Z	2020 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-31
2603G	Bridge Group 33A - I-295 Providence St.	BRIDGE	A-40
0016U	Bridge Group 42A	BRIDGE	A-41
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
2603P	HSIP - Crosswalk & Signal Improvements 2020	TRAFFIC	A-33
2605G	Interstate Resurfacing (I-95 and I-295)	PAVEMENT	A-43
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-21
WESTERLY			
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-31
2602X	Bridge Group 45C_H - Cottrell	BRIDGE	A-35
2603T	HSIP - Intersection & Crosswalks Central-South - 2022	TRAFFIC	A-44
0072Z	HSIP - Rt 1, S. County Median Guardrail	TRAFFIC	A-19
0081J	Rt 78 (Rt 1 - Conn S/L)	PAVEMENT	A-28
2602M	STC Improvements - 2020	TRAFFIC	A-34
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
WOONSOCKET			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
0021U	Blackstone Bikeway 8C	TAP/OTHER	A-8
0021S	Blackstone River Bikeway - 8B-1	TAP/OTHER	A-18
0153T	Diamond Hill Road Improvements at Mendon Road	TRAFFIC	A-9
0162H	SRTS - C-3 (Smi, Wns)	TRAFFIC	A-29